STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

Montana State Library
3 0864 1006 8654 5

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1962

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-Gress	Men Emp.	% Com
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 Unit 1 Superior - East and West	6.686	Zook Bros. Const. $1,096,572.11	Gr., Agg. Surf., P.M.S., Dr., & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Susp. 9/16/61	97	
I 90-3 (8) 180 Unit 1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603	Holland Const. Co. $1,565,955.46	Gr., Agg. Surf., P.M.S., and Drain	5/25/60	300 Cal. Days	6/13/60	Susp. 9/28/61	99	
I 90-3 (8) 180 Unit 3 Deer Lodge-North & South	8.603	Colorado Fuel & Iron $54,373.04	Fencing and Cattle Guards	5/25/60	100 Cal. Days	6/21/60	Susp. 7/20/61	93	
I 90-3 (10) 180 Deer Lodge-North & South	8.603	Highway Stee. $27,357.04	Signing and Delineation	7/5/61	150 Cal. Days	9/27/61	Susp. 12/8/61	87	
R.O.W. F 90 (5) Idaho Line - Noxon	----	Bohleen & Duke $1,404.94	Fencing	1/26/62	60 Cal. Days	Not Started			
F-FG 215 (7) Higgins Ave. - Missoula Road	0.252	Sletten Const. $988,381.36	Gr., Agg. Surf., P.M.S., Dr. & 972.0' S & C Str.	9/27/61	6/30/63	10/16/61	Good	14-9	
S-SG 272 (2) N. W. Frenchtown Wye - West	1.731	Naranche & Konda $46,331.95	Surf., P.M.S., and Seal Coat	7/19/61	50 Cal. Days	8/16/61	Susp. 9/12/61	79	
S 291 (6) Avon - Helmville	5.406	Peter Kiewit Sons $336,918.99	Gr., Cem. Stab. Base, P.M.S. and Drain	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf., R.M.O., Dr. & 2 Conc. Struct.	4/19/61	200 Cal. Days	6/29/61	Susp. 11/28/61	80	
SMP 3199-61 Mineral & Missoula Counties	-----	Mountain Const. $79,335.00	Crushing & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Susp. 12/21/61	61	
Division 120 - Kalispell									
S 7 (6) Unit 1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr., Agg. Surf. & Dr.	3/22/61	150 Cal. Days	4/12/61	Shut. 11/9/61	94	
S 65 (4) Unit 1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr., Agg. Surf., P.M.S. & Drain	11/22/60	180 Cal. Days	11/9/60	Shut. 10/25/61	91	
F 102 (2) & F 270 (11) Polson-Big Fork-Haines Corner	-----	Highway Steel $12,908.00	Guard Rail	10/25/61	40 Cal. Days	Not Started			
F 191 (20) Unit 1 Pablo-Kalispell	7.300	Curtis Const. Co. $281,156.53	Gr., Surf., P.M.S. & Dr.	3/22/61	150 Cal. Days	4/4/61	Shut. 11/3/61	83	
S 325 (1) Unit 2 Libby-Fish Hatchery	-----	C.B. Lauch Const. $46,020.42	121.5' Prestressed Conc. Br.	11/29/61	8/31/62	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1962

DISTRICT TWO - BUTTE

Division 210 - Butte								
S 6 (4) Unit 1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr., Agg.Surf.,P.M.S. & Dr.	8/30/61	240 Cal. Days	9/26/61	Shutdown 12/8/61	29
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,P.M.S. & Dr.	3/22/61	400 Cal. Days	6/16/61	Susp. 12/11/61	59
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prestressed Conc. Beam Str.-567.0'	3/22/61	6/30/62	4/17/61	Fair 3	72
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Shutdown 12/5/61	26
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Shutdown 12/6/61	7
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S. Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started		
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright,Inc. $699,594.72	Gr.,Surf. & P.M.S.	7/19/61	250 Cal. Days	8/14/61	Shutdown 11/18/61	51
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' Conc. Str.	7/19/61	7/31/62	8/2/61	Shutdown 10/19/61	65
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,B.S.T. & Dr.	7/5/61	220 Cal. Days	8/24/61	Shutdown 11/17/61	57
Division 220--Bozeman								
S 49 (7) U-1 Fort Logan-W.S.Springs	8.979	S.Birch, Inc. & S.Birch & Sons $294,071.82	Gr.,Surf.,P.M.S.,Dr. & 29' T.T.Br. & Widen Br.	10/25/61	200 Cal. Days	11/6/61	Shutdown 10/20/61	8
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,P.M.S.,Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Shutdown 11/22/61	50
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Susp. 10/24/61	25
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,P.M.S.,Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Susp. 11/14/61	61
I-IG 90-7 (9) 327 U-2 Livingston-South & East	-----	Schultz & Lindsay $404,374.87	1,486.5' S&C O.P.	12/21/60	6/30/62	1/30/61	--	83
I-IG 90-7 (9) 327 U-3 Livingston-So.-East & West	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	--	61
SMP 1699-61, Gallatin, Madison & Beaverhead Counties	-----	W. B. Harding $47,415.00	Crushing & Stockpiling	7/19/61	120 Cal. Days	8/14/61	Susp. 1/6/62	64

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1962

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

I-IG-ING 15-4 (4) 182 U-2 & F 214 (3) U-1, Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,P.M.S.,Dr. & Dual 260.5' St. U.P.	9/28/60	300 Cal. Days	10/12/60	Shutdown 10/19/61	79
I-IG-ING 15-4 (4) 182 U-4 & I 15-4 (5) 185 U-1 Helena-North	1.248	S.Birch, Inc. & S.Birch & Sons $636,632.67	Gr.,Surf.,P.M.S.,Dr., 242.5' Interchange & 214.5' Grade Sept.	5/24/61	300 Cal. Days	6/8/61	Shutdown 11/30/61	63
I-IG-ING 15-4 (4) 182 U-6 & 15-4 (5) 185 U-2 Helena-North	1.248	U.S.Steel Corp. Cyclone Fence Dept. $32,110.94	Fencing & Cattle Gds.	5/24/61	100 Cal. Days	9/27/61	Susp. 11/9/61	74
I 15-4 (6) 186 U-3 Helena-No.	-----	Mont.Engr.& Const. $130,183.48	Dual 118.0' Conc.O.P. & 204.5' Conc. Inter.	12/20/61	8/31/62	Not Started		
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Earl L. McNutt & Frank Baulne $3,788,848.75	Gr.,Surf.,P.M.S.,Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	--	13
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gds.	6/14/61	150 Cal. Days	6/28/61	--	56
I 15-4 (10) 182 & F 214 (4), L. & C. Co. Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	Shutdown 12/8/61	63
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,P.M.S., Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair 58	11
I 15-4 (12) 207 U-2 Sieben-North & South	-----	Fred Strandberg $89,445.74	Dual 113.0' Str., & 63.1' Br.	10/25/61	7/31/62	Not Started		
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,P.M.S. & Dr.	3/22/61	420 Cal. Days	4/24/61	Poor 14	48
I 15-5 (13) 239 U-2 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 11/14/61	53
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr.,Agg.Surf.,B.S.T. & Dr.	12/20/61	100 Cal. Days	Not Started		
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont.Sand & Grav. $239,875.32	Minor Gr.,Surf.,P.M.S., SCO, New Med.Curb & Dr.	6/27/61	70 Cal. Days	7/31/61	Shutdown 10/6/61	93
F 180 (5) & S-US 386 (1) Great Falls Sts.	3.695	McLaughlin, Inc. $251,948.65	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	1/24/62	150 Cal. Days	Not Started		
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $637,044.20	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	1/18/62	200 Cal. Days	Not Started		
F 238 (8) U-2 Wolf Creek-Augusts	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	Not Started		
U 249 (14) U-1, U-UG 376 (3) U-1, Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave.,P.M.S., OP & Dr.	5/24/61	7/31/62	6/13/61	Shutdown 11/30/61	94
U 249 (14) U-2, U-UG 376 (3) U-2, Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started		
U-F-FG 395 (4) Great Falls Sts.	-----	Robertson & Cave $1,139,281.67	1,125.75' S&C Br.	2/17/60	10/31/61	3/15/60	Shutdown 11/20/61	99

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1962mont

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1962

Division 320 - Havre								
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Surf.,P.M.S. & Dr.	3/27/61	200 Cal. Days	4/26/61	Shutdown 11/13/61	93
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Shutdown 12/2/61	95
S 290 (12) Geraldine-F.Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,P.M.S.,Dr., & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Poor 4	7
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	Not Started		
SMP 0399-61, Chouteau, Blaine, Hill, Toole, Glacier	-----	Richardson Const. $84,967.50	Crushing & Stockpiling	5/24/61	150 Cal. Days	6/15/61	Completed 1/16/62	
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,P.M.S.,Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Shutdown 11/13/61	62
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	Not Started		
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg.Surf.,P.M.S., Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Shutdown 12/6/61	0
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,P.M.S., Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Shutdown 12/7/61	3
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Sons $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	Not Started		
S 238 (1) U-2 Circle-So. & East	-----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	Not Started		
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Shutdown 11/20/61	99
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Shutdown 11/22/61	20
Division 420 - Wolf Creek								
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,455.62	Gr.,Surf.,P.M.S. & Dr.	7/5/61	250 Cal. Days	9/11/61	Shutdown 11/22/61	50
F 84 (30) U-1 W.of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg.Surf. & P.M.Bit. Surf.	11/29/61	90 Cal. Days	Not Started		
F 144 (6) U-1, S 368 (13) & S 368 (14), Glasgow- Nashua-Opheim-Can.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,P.M.S.,Dr. & T.T.Br.	5/21/61	240 Cal. Days	6/13/61	Shutdown 11/17/61	78
F 144 (6) U-2 First Ave.No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	45 Cal. Days	Not Started		
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Shutdown 12/5/61	17

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1962

Division 430 - Lewistown								
F 103 (10) U-1 & F 333 (28) U-1, Lewistown-Roy, G. Range-Malta	11.452	NW Engr. Co. $688,619.99	Gr., Cem. Stab. Base, P.M.S. & Dr.	7/5/61	220 Cal. Days	8/17/61	Shutdown 11/14/61	28
F 333 (27) U-1 & F 26 (6) U-1, Roundup-G. Range-Malta	11.218	Peter Kiewit $723,297.09	Gr., C.S. Base, P.M.S.	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61	89
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr., Surf., Dr. & 131.5' Prestress. Br.	9/27/61	7/31/62	10/24/61	Shutdown 12/8/61	57
DISTRICT FIVE - BILLINGS								
Division 510 - Billings								
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H. Arkwright, Inc. $330,527.87	Gr., Agg. Surf., P.M.S. & Dr.	10/25/61	180 Cal. Days	Not Started		
S 50 (4) Hysham-East & So.	7.962	Albert Lalonde $218,704.73	Gr., Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	Susp. 12/20/61	94
S 71 (4) Ryegate-South	0.512	W. Mackin & Son $72,786.12	141.5' Conc., Br., Gr., Agg. Surf. & Dr.	12/20/61	8/31/62	Not Started		
I 90-8 (10) 451 Yellowstone Riv. Br.	-----	W.R. Cahoon Co. $808,983.80	937.75' St. Br.	5/23/60	6/30/62	6/22/60	--	99
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	Not Started		
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,401.62	580.25' St. Br.	12/20/61	7/31/63	Not Started		
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr., Agg. Surf., C.S. Base, Conc. Pave., P.M. Bit. Surf. & Dr.	11/29/61	11/30/63	Not Started		
S 260 (3) U-1 Lodge Grass-St. Xavier	11.412	Albert Lalonde $211,507.28	Surf. & P.M.S.	7/5/61	100 Cal. Days	8/28/61	Susp. 10/27/61	52
Division 520 - Miles City								
I 94-3 (3) 114 U-1 I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr., Surf., P.M.S. & Dr.	7/19/61	350 Cal. Days	9/28/61	Shutdown 12/18/61	15
I 94-3 (3) 114 U-2 Hathaway-East	-----	F.L. Flynn & Co. $56,566.02	Structures	7/19/61	5/31/62	8/14/61	Susp. 12/5/61	74
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started		
I 94-4 (6) 136 U-1 & F 86 (20) U-1 Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr., Surf., Conc. Pave., P.M.S. & 4 Structures	4/19/61	400 Cal. Days	6/18/61	Shutdown 12/11/61	39
I 94-4 (6) 136 U-2 Miles City-East	11.597	W. Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Shutdown 12/4/61	76
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr., Surf., P.M.S. & Dr.	7/19/61	400 Cal. Days	8/17/61	Shutdown 12/22/61	33

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1962

Division 520 - Continued

I 94-4 (8) 120 U-2 Hathaway-East	-----	N.A.Nelson Const. $46,597.18	173.0' Pres.Interch.	7/19/61	5/31/62	10/11/61	Shutdown 11/20/61	23
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/20/61	59
F 156 (10) U-1 & F 156 (11) U-1, Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr.,Surf., & P.M.S.	7/5/61	300 Cal. Days	8/28/61	Shutdown 12/6/61	24
F 156 (11) U-2 Olive-M.City	-----	Holm Const. $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Shutdown 12/26/61	99
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	1/24/62	200 Cal. Days	Not Started		
F 157 (16) U-2 Miles City-Jordan	-----	Otto Eickhof $34,756.77	101.5' Pres.Conc.Br.	11/29/61	7/31/62	Not Started		
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	Not Started		

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
MONTH ENDING FEBRUARY 28, 1962

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr.,Agg.Surf., PMS, Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Susp. 9/16/61		97
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $223,014.57	Dual 353.0' OP	2/21/61	6/30/63	Not Started			
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-D.Lodge	8.603	Holland Const. $1,565,955.46	Gr.,Agg.Surf., PMS & Dr.	5/25/60	300 Cal. Days	6/13/60	Susp. 9/28/61		99
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Gds.	5/25/60	100 Cal. Days	6/21/60	Susp. 7/20/61		93
I 90-3 (10) 180 Deer Lodge-No. & So.	8.603	Highway Steel $27,357.04	Signing & Delineation	7/5/61	150 Cal. Days	9/27/61	Susp. 12/8/61		87
ROW F 90 (5) Idaho Line-Noxon	-----	Bohleen & Duke $1,404.94	Fencing	1/26/62	60 Cal. Days	Not Started			
F-FG 215 (7) Higgins Ave.-Msla. Road.	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf., PMS,Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	25	12
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/61	200 Cal. Days	Not Started			
S-SG 272 (2) NW Frenchtown Wye-West	1.731	Naranche & Konda $46,331.95	Surf.,PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Susp. 9/12/61		79
S 291 (6) Avon-Helmville	5.406	Peter Kiewit Sons $336,918.99	Gr.,Cem.Stab. Base,PMS & Dr.	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Surf.,RMO, Dr. & 2 Conc. Strs.	4/19/61	200 Cal. Days	6/29/61	Susp. 11/28/61		80
SMP 3199-61 Mineral & Missoula Counties	-----	Mountain Const. $79,335.00	Crushing & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Fair	5	74
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr.,Agg.Surf. & Dr.	3/22/61	150 Cal. Days	4/12/61	Shutdown 11/9/61		94
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr.,Agg.Surf., PMS & Dr.	11/22/60	180 Cal. Days	11/9/60	Shutdown 10/25/61		91
F 102 (2) & F 270 (11) Polson-Big Fork-Haines Corner	-----	Highway Steel $12,908.00	Guard Rail	10/25/61	40 Cal. Days	Not Started			
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Surf., PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Shutdown 11/3/61		83
S 325 (1) U-2 Libby-Fish Hatchery	-----	C. B. Lauch Const. $46,020.42	121.5' Prestr. Conc.Br.	11/29/61	8/31/62	Not Started			

MONTHLY CONSTRUCTION REPORT
MONTH ENDING FEBRUARY 28, 1962

DISTRICT TWO - BUTTE

Division 210 - Butte

S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr., Agg. Surf., PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Shutdown 12/8/61	31
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr., Agg. Surf., PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Susp. 1/29/62	59
I 15-1 (11) 37 U-2 Idaho Line-Dillon	----	Ralph Huckaba $222,558.72	4 Prest. Conc. Beam Str.-567.0'	3/22/61	6/30/62	4/17/61	Poor 3	72
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Shutdown 12/5/61	26
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr., Surf., Conc. PMS, Seal Coat. & Dr.	8/30/61	400 Cal. Days	9/26/61	Shutdown 12/6/61	7
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S. Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started		
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S. Arkwright, Inc. $699,594.72	Gr., Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Shutdown 11/18/61	51
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' Conc. Str.	7/19/61	7/31/62	8/2/61	Shutdown 10/19/61	65
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr., Surf., BST & pr.	7/5/61	220 Cal. Days	8/24/61	Shutdown 11/17/61	57

Division 220 - Bozeman

S 49 (7) U-1 Fort Logan-W.S. Springs	8.979	S. Birch, Inc. & S. Birch & Sons $294,071.82	Gr., Surf., PMS, Dr. & 29' TT Br.	10/25/61	200 Cal. Days	11/6/61	Shutdown 10/20/61	18
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr., Surf., PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Shutdown 11/22/61	50
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Susp. 10/24/61	25
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr., Surf., PMS, Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Susp. 11/14/61	61
I-IG 90-7 (9) 327 U-2 Livingston-So. & East	-----	Schultz & Lindsay $404,374.87	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	--	83
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So.-East & West	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	--	61
SMP 1699-61, Gallatin Madison & Beaverhead Counties	-----	W. B. Harding $47,415.00	Crushing & Stockpiling	7/19/61	120 Cal. Days	8/14/61	Susp. 1/6/62	64

MONTHLY CONSTRUCTION REPORT
MONTH ENDING FEBRUARY 28, 1962

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

I-IG-ING 15-4 (4) 182 U-2 & F 214 (3) U-1, Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr., Surf., PMS, Dr. & Dual 260.5' St. U.P.	9/28/60	300 Cal. Days	10/12/60	Shutdown 10/19/61	79
I-IG-ING 15-4 (4) 182 U-4 & I 15-4 (5) 185 U-1 Helena-No.	1.248	S. Birch, Inc. & S. Birch & Sons $636,632.67	Gr., Surf., PMS, Dr., 242.5' Interch. & 214.5' Grade Sep.	5/24/61	300 Cal. Days	6/8/61	Shutdown 11/30/61	63
I-IG-ING 15-4 (4) 182 U-6 & I 15-4 (5) 182 U-2 Helena-No.	1.248	US Steel Corp. Cyclone Fence Dept. $32,110.94	Fencing & Cattle Guards	5/24/61	100 Cal. Days	9/27/61	Susp. 11/9/61	74
I 15-4 (6) 186 U-3 Helena-No.	----	Mont. Engr. & Const. $130,183.48	Dual 118.0' Conc. O.P. & 204.5' Conc. Inter.	12/20/61	8/31/62	Not Started		
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	Earl L. McNutt & Frank Bauine $3,788,848.75	Gr., Surf., PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Poor 53	16
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Guards	6/14/61	150 Cal. Days	6/28/61	---	63
I 15-4 (10) 182 & F 214 (4) L. & C. Co. Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	Shutdown 12/8/61	63
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr., Surf., PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Good 70	21
I 15-4 (12) 207 U-2 Sieben-North & South	-----	Fred Strandberg $89,445.74	Dual 113.0' Str., & 63.1' Br.	10/25/61	7/31/62	Not Started		
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr., Surf., PMs & Dr.	3/22/61	420 Cal. Days	4/24/61	Poor 10	50
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 11/14/61	53
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr., Agg. Surf., BST & Dr.	12/20/61	100 Cal. Days	Not Started		
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont. Sand & Grav. $239,875.32	Minor Gr., Surf., PMS, SCO, Med. Curb. & Dr.	6/27/61	70 Cal. Days	7/31/61	Shutdown 10/6/61	93
F 180 (5) & S-US 386 (1) Great Falls Sts.	3.695	McLaughlin, Inc. $251,948.65	Gr., Agg. Surf., PM Bit. Surf., & Dr.	1/24/62	150 Cal. Days	Not Started		
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $637,044.20	Gr., Agg. Surf., PM Bit. Surf., & Dr.	1/18/62	200 Cal. Days	Not Started		
F 238 (8) U-2 Wolf Creek-Augusta	----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	Not Started		
U 249 (14) U-1, U-UG 376 (3) U-L, Helena Sts.	0.513	C.B. Lauch Const. $300,715.78	Gr., Surf., Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Shutdown 11/30/61	94
U 249 (14) U-2, U-UG 376 (3) U-2, Helena St.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started		
U-F-FG 395 (4) Great Falls Sts.	----	Robertson & Cave $1,139,281.67	1,125.75' S&C Br.	2/17/60	10/31/61	3/15/60	Shutdown 11/20/61	99

MONTHLY CONSTRUCTION REPORT
MONTH ENDING FEBRUARY 28, 1962

Division 320 - Havre								
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr., Surf.,PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	Shutdown 11/13/61	93
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Shutdown 12/2/61	95
S 290 (12) Geraldine-F.Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St.Br.	7/19/61	7/31/63	8/16/61	Poor 6	9
S 301 (8) U-1 Havre-Simpson-C.Line	4.993	O'Neil Const. $216,399.85	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	2/21/61	150 Cal. Days	Not Started		
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	Not Started		
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Shutdown 11/13/61	62
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eichhof $169,195.29	Structures	10/25/61	11/10/62	Not Started		
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Shutdown 12/6/61	0
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Shutdown 12/7/61	3
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	Not Started		
S 238 (1) U-2 Circle-So. & East	-----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	Not Started		
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Shutdown 11/20/61	99
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Shutdown 11/22/61	20
Division 420 - Wolf Point								
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz-Lindsay $314,455.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Shutdown 11/22/61	50
F 84 (30) U-1 W.of W.Point-No.Dak.	10.851	Schultz-Lindsay $234,300.24	Agg.Surf. & PM Bit.Surf.	11/29/61	90 Cal. Days	Not Started		
F 141 (6) U-1, S 368 (13) & S 368 (14), Glasgow- Nashua-Opheim-C.Line	6.760	Richardson Cons. $849,261.16	Gr.,Surf.,PMS, Dr. & TT Br.	5/21/61	240 Cal. Days	6/13/61	Shutdown 11/17/61	78
F 144 (6) U-2 First Ave.No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	45 Cal. Days	Not Started		
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Shutdown 12/5/61	17

MONTHLY CONSTRUCTION REPORT
MONTH ENDING FEBRUARY 28, 1962

Division 430 - Lewistown									
F 103 (10) U-1 & F 333 (28) U-1, Lewistown-Roy, G. Range-Malta	11.452	NW Engr. Co. $688,619.99	Gr., Cem. Stab. Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Shutdown 11/14/61		28
F 333 (27) U-1 & F 26 (6) U-1, Roundup-G. Range-Malta	11.218	Peter Kiewit $723,297.09	Gr., C.S. Base, PMS	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61		89
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr., Surf., Dr. & 131.5' Prestress. Br.	9/27/61	7/31/62	10/24/61	Good	7	40
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H. Arkwright $330,527.87	Gr., Agg. Surf., PMS & Dr.	10/25/61	180 Cal. Days	Not Started			
S 50 (4) Hysham-East & So.	7.962	Albert Lalonde $218,704.73	Gr., Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	Susp. 12/20/61		94
S 71 (4) Ryegate-South	0.512	W. Mackin & Son $72,786.12	141.5' Conc. Br., Gr., Agg. Surf. & Dr.	12/20/61	8/31/62	Not Started			
I 90-8 (10) 451 Yellowstone Riv. Br.	-----	W.R. Cahoon Co. $808,983.80	937.75' St. Br.	5/23/60	8/30/62	6/22/60	--		99
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	Not Started			
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,401.62	580.25' St. Br.	12/20/61	7/31/63	Not Started			
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr., Agg. Surf., C.S. Base, Conc. Pave. PM Bit. Surf. & Dr.	11/29/61	11/30/63	1/29/62	Fair	18	1
S 260 (3) U-1 Lodge Grass-St. Xavier	11.412	Albert Lalonde $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Susp. 10/27/61		52
S 399 (1) Melstone-Mosby	7.824	Frank E. Olsen $177,086.22	Gr., Agg. Surf. & Dr.	2/21/61	180 Cal. Days	Not Started			
Division 520 - Miles City									
I 94-3 (3) 114 U-1 I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr., Surf., PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Shutdown 12/18/61		15
I 94-3 (3) 114 U-2 Hathaway-East	-----	F.L. Flynn & Co. $56,566.02	Structures	7/19/61	5/31/62	8/14/61	Susp. 12/5/61		74
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started			
I 94-4 (6) 136 U-1 & F 86 (20) U-1 Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr., Surf., Conc. Pave., PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Shutdown 12/11/61		39
I 94-4 (6) 136 U-2 Miles City-East	11.597	W. Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Shutdown 12/4/61		76
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr., Surf. PMS & & Dr.	7/19/61	400 Cal. Days	8/17/61	Shutdown 12/22/61		33

MONTHLY CONSTRUCTION REPORT
MONTH ENDING FEBRUARY 28, 1962

Division 520 - Continued

I 94-4 (8) 120 U-2 Hathaway-East	----	N.A.Nelson Const. $46,597.18	173.0' Pres. Interch.	7/19/61	5/31/62	10/11/61	Shutdown 11/20/61	23
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/20/61	59
F 156 (10) U-1 & F 156 (11) U-1, Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr.,Surf., & PMS	7/5/61	300 Cal. Days	8/28/61	Shutdown 12/6/61	24
F 156 (11) U-2 Olive-M.City	-----	Holm Const. $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Shutdown 12/26/61	99
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	1/24/62	200 Cal. Days	Not Started		
F 157 (16) U-2 Miles City-Jordan	----	Otto Eickhof $34,756.77	101.5' Pres. Conc. Br.	11/29/61	7/31/62	Not Started		
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	Not Started		

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1962

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr., Agg. Surf., PMS, Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Susp. 9/16/61		97
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $223,014.57	Dual 353.0' OP	2/21/61	6/30/63	3/21/62	Good	5	1
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-D.Lodge	8.603	Holland Const. $1,565,955.46	Gr., Agg. Surf., PMS & Dr.	5/25/60	300 Cal. Days	6/13/60	Susp. 9/28/61		99
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Gds.	5/25/60	100 Cal. Days	6/21/60	Susp. 7/20/61		93
I 90-3 (10) 180 Deer Lodge-No. & So.	8.603	Highway Steel $27,357.04	Signing & Delineation	7/5/61	150 Cal. Days	9/27/61	Susp. 12/8/61		87
ROW F 90 (5) Idaho Line-Noxon	-----	Bohleen & Duke $1,404.94	Fencing	1/26/62	60 Cal. Days	Not Started			
F-FG 215 (7) Higgins Ave.-Msla. Road	0.252	Sletten Const. $988,381.36	Gr., Agg. Surf., PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	32	30
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Hway over RR OP	3/28/62	10/31/62	Not Started			
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr., Agg. Surf. & Dr.	2/21/61	200 Cal. Days	2/20/62	--	13	2
S-SG 272 (2) NW Frenchtown Wye-West	1.731	Naranche & Konda $46,331.95	Surf., PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Susp. 9/12/61		79
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr., Cem. Stab. Base, PMS & Dr.	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf., RMO, Dr. & 2 Conc. Strs.	4/19/61	200 Cal. Days	6/29/61	Susp. 11/28/61		80
SMP 3199-61 Mineral & Missoula Counties	-----	Mountain Const. $79,335.00	Crushing & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Fair	10	82
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr., Agg. Surf. & Dr.	3/22/61	150 Cal. Days	4/12/61	Shutdown 11/9/61		94
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr., Agg. Surf., PMS & Dr.	11/22/60	180 Cal. Days	11/9/60	Shutdown 10/25/61		91
F 102 (2) & F 270 (11) Polson-Big Fork-Haines Corner	-----	Highway Steel $12,908.00	Guard Rail	10/25/61	40 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1962

Division 120 (Continued)									
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Surf., PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Shutdown 11/3/61		83
S 325 (1) U-2 Libby-Fish Hatchery	-----	C.B.Lauch Const. $46,020.42	121.5' Prestr. Conc. Br.	11/29/61	8/31/62	Not Started			
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf., PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Shutdown 12/8/61		34
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf., PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Susp. 1/29/62		59
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prest. Conc. Beam Str.-567.0'	3/22/61	6/30/62	4/17/61	Poor	6	73
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Shutdown 12/5/61		26
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc. PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Shutdown 12/6/61		7
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright, Inc. $699,594.72	Gr.,Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Shutdown 11/18/61		51
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' Conc.Str.	7/19/61	7/31/62	8/2/61	Shutdown 10/19/61		65
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Shutdown 11/17/61		57
Division 220 - Bozeman									
S 49 (7) U-1 Fort Logan-W.S.Springs	8.979	S.Birch,Inc. & S.Birch & Sons $294,071.82	Gr.,Surf.,PMS, Dr. & 29' TT Br.	10/25/61	200 Cal. Days	11/6/61	Shutdown 10/20/61		17
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Shutdown 11/22/61		52
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Susp. 10/24/61		25
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,PMS, Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Susp. 11/14/61		61
I-IG 90-7 (9) 327 U-2 Livingston-So. & East	-----	Schultz & Lindsay $404,374.87	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	Fair	7	84
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So.-East & West	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Shutdown 8/12/61		61
SMP 1699-61,Gallatin Madison & Beaverhead Cos.	------	W.B. Harding $47,415.00	Crushing & Stockpiling	7/19/61	120 Cal. Days	8/14/61	Susp. 1/6/62		65

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1962

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

I-IG-ING 15-4 (4) 182 U-2 & F 214(3) U-1, Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,PMS, Dr. & Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Shutdown 10/19/61		79
I-IG-ING 15-4 (4) 182 U-4 & I 15-4 (5) 185 U-1 Helena-No.	1.248	S.Birch Inc. & S.Birch & Sons $636,632.67	Gr.,Surf.,PMS, Dr.,242.5' Interch. &	5/24/61	300 Cal. Days	6/8/61	Shutdown 11/30/61		62
I-IG-ING 15-4 (4) 182 U-6 & I 15-4 (5) 182 U-2 Helena-No.	1.248	US Steel Corp. Cyclone Fence Dept.	Fencing & Cattle Guards	5/24/61	100 Cal. Days	9/27/61	Susp. 11/9/61		74
I 15-4 (6) 186 U-3 Helena-No.	-----	Mont.Engr. & Const. $130,183.48	Dual 118.0' Conc. OP & 204.5' Conc. Inter.	12/20/61	8/31/62	3/26/62	--	5	0
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	Earl L. McNutt & Frank Bauine $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair	101	20
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Guards	6/14/61	150 Cal. Days	6/28/61	--	--	63
I 15-4 (10) 182 & F 214 (4),L.&C.Co.Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	Shutdown 12/8/61		63
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Good	75	26
I 15-4 (12) 207 U-2 Sieben-No. & So.	-----	Fred Strandberg $89,445.74	Dual 113.0' Str. & 63.1' Br.	10/25/61	7/31/62	Not Started			
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	14	52
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 11/14/61		53
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr.,Agg.Surf., BST & Dr.	12/20/61	100 Cal. Days	Not Started			
F 180 (4) & U 277 (5) Great Falls St.	3.198	Mont.Sand & Grav. $239,875.32	Minor Gr.,Surf., PMS, SCO,Med.Curb.	6/27/61 & Dr.	70 Cal. Days	7/31/61	Shutdown 10/6/61		93
F 180 (5) & S-US 386 (1) Great Falls Sts.	3.695	McLaughlin, Inc. $251,948.65	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	1/24/62	150 Cal. Days	3/30/62	--	--	0
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $637,044.20	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	1/18/62	200 Cal. Days	Not Started			
F 238 (8) U-2 Wolf Creek-Augusta	----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	--	7	5
U 249 (14) U-1,U-UG 376 (3) U-1, Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Shutdown 11/30/61		94
U 249 (14) U-2, U-UG 376 U-2, Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started			
S 290 (13) U-1 Geraldine-Fort Benton-	9.506	S.Birch, Inc. & S. Birch & Sons $388,571.90	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	3/28/62	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1962

Division 310 - Continued									
U-F-FG 395 (4) Great Falls Sts.	----	Robertson & Cave $1,125.75' S&C Br. $1,139,281.67		2/17/60	10/31/61	3/15/60	Shutdown 11/20/61		99
Division 320 - Havre									
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Surf.,PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	Shutdown 11/13/61		93
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Shutdown 12/2/61		95
S 290 (12) Geraldine	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St.Br.	7/19/61	7/31/63	8/16/61	Poor	5	10
S 301 (8) U-1 Havre-Simpson-C.Line	4.993	O'Neil Const. $216,399.85	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	2/21/61	150 Cal. Days	Not Started			
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Shutdown 11/13/61		62
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	--	11	2
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Resumed 3/7/62	23	0
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Resumed 3/7/62	27	3
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	--	--	0
S 238 (1) U-2 Circle-So. & East	-----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	Not Started			
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Shutdown 11/20/61		99
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Shutdown 11/22/61		20
Division 420 - Wolf Point									
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,455.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Shutdown 11/22/61		50
F 84 (30) U-1 W. of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg.Surf. & PM Bit.Surf.	11/29/61	90 Cal. Days	Not Started			
F 144 (6) U-1, S 368(13) & S 368 (14), Glasgow-Nashua-Opheim-C.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS, Dr. & TT Br.	5/21/61	240 Cal. Days	6/13/61	Shutdown 11/17/61		78
F 144 (6) U-2 First Ave.No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	45 Cal.	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1962

Division 420 - Continued									
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Shutdown 12/5/61		17
Division 430 - Lewistown									
F 103(10) U-1 & F 333(38) U-1,Lewistown-Roy,G.Range-Malta	11.452	NW Engr. Co. $688,619.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Shutdown 11/14/61		28
F 333(27) U-1 & F 26(6) U-1,Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,Cem.Stab.Base, PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61		89
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf.,Dr. & 131.5' Prestress.Br.	9/27/61	7/31/62	10/24/61	Shutdown 2/26/62		60
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf., PMS & Dr.	10/25/61	180 Cal. Days	3/27/62	--	7	0
FLH 9 (1) U-2 St. Xavier-Hardin	4.400	Richardson Const. $219,746.85	Gr.,Agg.Surf., PMS & Dr.	3/28/62	140 Cal. Days	Not Started			
S 50 (4) Hysham-East & So.	7.962	Albert Lalonde $218,704.73	Gr.,Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	Susp. 12/20/61		94
S 71 (4) Ryegate-South	0.512	W.Mackin & Son $72,786.12	141.5' Conc.Br., Gr.,Agg.Surf. & Dr.	12/20/61	8/31/62	3/28/62	--	6	0
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-2 Reed Point-W. & E.	5.914	S.H.Arkwright $1,004,665.33	Gr.,Agg.Surf., PM Bit.Surf. & Dr.	Subj. to BPR Conc. & R/W Clear.	380 Cal. Days				
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-W. & E.	----	Strandberg & Assoc. $251,586.34	7 Structures	Subj. to BPR Conc. & R/W Clear.	5/31/63				
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-W. & E.	10.547	Clair Boulet $81,017.00	Fencing	Subj. to BPR Conc. & R/W Clear.	300 Cal. Days				
I 90-8 (10) 451 Yellowstone Riv.Br.	-----	W.R.Cahoon Const. $808,983.80	937.75' St.Br.	5/23/60	8/30/62	6/22/60	--	--	99
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.H.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	Subj. to BPR Conc. & R/W Clear.	200 Cal. Days				
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	--	--	0
I 94-1 (5) 51 Yellowstone Co.Interstate	------	Husman Bros. $294,40o.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	--	--	0
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PM Bit.Surf. & Dr.	11/29/61	11/30/63	1/29/62	Fair	19	4
S 260 (3) U-1 Lodge Grass-St.Xavier	11.412	Albert Lalonde $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Susp. 10/27/61		52

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1962

Division 510 - Continued									
S 399 (1) Melstone-Mosby	7.824	Frank E. Olson $177,086.22	Gr.,Agg.Surf. & Dr.	2/21/62	180 Cal. Days	Not Started			
Division 520 - Miles City									
I 94-3 (3) 114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Resumed 3/8/62		16
I 94-3 (3) 114 U-2 Hathaway-East	-----	F. L. Flynn & Co. $56,566.02	Structures	7/19/61	5/31/62	8/14/61	Susp. 12/5/61		74
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started			
I 94-4 (6) 136 U-1 & F 86 (20) U-1 Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc. Pave.,PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Resumed 3/26/62	60	45
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Shutdown 12/4/61		76
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Resumed 3/22/62		34
I 94-4 (8) 120 U-2 Hathaway-East	-----	N.A.Nelson Const. $46,597.18	173.0' Pres. Interch.	7/19/61	5/31/62	10/11/61	Shutdown 11/20/61		23
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/20/61		59
F 156 (10) U-1 & F 156 (11) U-1, Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr.,Surf., & PMS	7/5/61	300 Cal. Days	8/28/61	Shutdown 12/6/61		24
F 156 (11) U-2 Olive-M.City	-----	Holm Const. $49,164.09	138.0' Conc.Br.	4/19/61	11/30/61	6/2/61	Shutdown 12/26/61		99
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PM & Dr.	1/24/62	200 Cal. Days	Not Started			
F 157 (16) U-2 Miles City-Jordan	----	Otto Eickhof $34,756.77	101.5' Pres. Conc. Br.	11/29/61	7/31/62	Not Started			
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PM Bit.Surf.,Dr. & 38' TT Br.	3/28/62	200 Cal. Days	Not Started			
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	--	0	0

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1962

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr.,Agg.Surf., PMS,Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Susp. 9/16/61		97
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $223,014.57	Dual 353.0' OP	2/21/61	6/30/63	3/21/62	Good	13	7
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	Not Started			
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-D.Lodge	8.603	Holland Const. $1,565,955.46	Gr.,Agg.Surf., PMS & Dr.	5/25/60	300 Cal. Days	6/13/60	Resumed 4/18/62		99
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Gds.	5/25/60	100 Cal. Days	6/21/60	Susp. 7/20/61		93
I 90-3 (10) 180 Deer Lodge-No. & So.	8.603	Highway Steel $27,357.04	Signing & Delineation	7/5/61	150 Cal. Days	9/27/61	Susp. 12/8/61		87
ROW F 90 (5) Idaho Line-Noxon	-----	Bohleen & Duke $1,404.94	Fencing	1/26/62	60 Cal. Days	4/9/62	Completed 4/23/62		
F-FG 215 (7) Higgins Ave.-Msla. Road	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf. PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	35	39
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc.Beam Hway over RR OP	3/28/62	10/31/62	Not Started			
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/61	200 Cal. Days	2/20/62	Good	13	14
S-SG 272 (2) NW Frenchtown-West	1.731	Naranche & Konda $46,331.95	Surf.,PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Susp. 9/12/61		79
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab. Base,PMS & Dr.	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Surf.,RMO, Dr. & 2 Conc. Strs.	4/19/61	200 Cal. Days	6/29/61	Resumed 4/17/62		80
SMP 3199-61 Mineral & Missoula Counties	-----	Mountain Const. $79,335.00	Crushing & Stockpiling	6/29/61	120 Cal. Days	8/4/61	--	--	99
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr.,Agg.Surf. & Dr.	3/22/61	150 Cal. Days	4/12/61	Shutdown 11/9/61		94
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr.,Agg.Surf.,PMS & Dr.	11/22/60	180 Cal. Days	11/9/60	Shutdown 10/25/61		91

MONTHLY CONSTRUCTION REPORT
Month Ending April 20, 1962

Division 120 (Continued)									
F 102 (2) & F 270 (11) Polson-Big Fork-Haines Corner	-----	Highway Steel $12,908.00	Guard Rail	10/25/61	40 Cal. Days	4/17/62	Good	6	15
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Cont. Co. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	Not Started			
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Shutdown 11/3/61		83
F 191(21)U2,F 259(9)U2 & S 65(4)U2,Pablo-Kalispell.Hamilton-Florence,Clearwater-Big Fork.	26.603	Asphalt Const. $53,356.47	Seal Coat	4/23/62	60 Cal. Days	Not Started			
S 325 (1) U-2 Libby Fish-Hatchery	-----	C.B.Lauch Const. $46.020.42	121.5' Conc.Br.	11/29/61	8/31/62	4/16/62	Fair	6	4
SMP 2799-62, Missoula Lincoln,Flathead,Lake Cos.	-----	Chas.Shannon Co. $158,800.00	Gr. & Stockpiling	4/23/62	130 Cal. Days	Not Started			
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin,Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Resumed 4/4/62	22	41
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2,S 366(2)U2,S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston,Cardwell-Boulder,Emigrant Br. & App., Pray-Siding-Mill Creek	-----	United Paving Co. $131,985.62	Seal Coat	4/23/62	60 Cal. Days	Not Started			
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Resumed 4/2/62	40	65
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prest.Br.-567.0'	3/22/61	6/30/62	4/17/61	Good	10	83
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hidreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Shutdown 12/5/61		26
I 15-2 (14) 127 U-1, F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc. Pave.,PMS, Seal Coat, & Dr.	8/30/61	400 Cal. Days	9/26/61	Resumed 4/23/62	7	7
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
I-IG 15-2 (17) 130 U-1 & S 213 (4),Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave., PMS & Dr.	4/25/62	300 Cal. Days	Not Started			
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $227,822.64	3 Structures	4/25/62	6/30/63	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1962

Division 210 (Continued)									
I-IG 15-2 (17) 130 U-3	1.470	U.S.Steel Corp.	Fencing	4/25/62	150 Cal.	Not Started			
E.Butte Interchange		$18,124.79			Days				
F 42 (1) U-1	9.226	S.Arkwright, Inc.	Gr.,Surf. & PMS	7/19/61	250 Cal.	8/14/61	Shutdown		51
Idaho Line-Wisdom		$699,594.72			Days		11/18/61		
F 42 (1) U-2	-----	Watters Const.	214.5' Conc.Str.	7/19/61	7/31/62	8/2/61	Shutdown		65
Idaho Line-Wisdom		$69,600.05					10/19/61		
S 167 (6)	4.978	Hilde Const.	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal.	8/24/61	Shutdown		57
Cardwell-Southeast		$341,016.40			Days		11/17/61		
Division 220 - Bozeman									
S 49 (7) U-1	8.979	S.Birch, Inc. &	Gr.,Surf.,PMS, Dr.	10/25/61	200 Cal.	11/6/61	Resumed	22	21
Fort Logan-W.S.Springs		S.Birch & Sons	& 29' TT Br.		Days		4/3/62		
		$294,071.82							
I-IG 90-6 (2) 309 U-1	5.275	Goodfellow Bros.	Gr.,Surf.,PMS, Dr.	5/24/61	420 Cal.	6/15/61	Resumed	63	56
Rocky Canyon Road		$4,056,435.93	& 3 Structures		Days		4/9/62		
I-IG 90-6 (2) 309 U-2	5.275	Tschache Bros.	Fencing	6/5/61	150 Cal.	6/22/61	Susp.		25
Rocky Canyon Road		$39,885.60			Days		10/24/61		
I-IG 90-7 (9) 327 U-1	12.087	King & McLaughlin	Gr.,Surf.,PMS, Dr.	12/21/60	350 Cal.	1/25/61	Good	88	66
& F 185 (6) U-1		$3,134,965.16	& Irr. Facilities		Days				
Livingston-So.-East & West									
I-IG 90-7 (9) 327 U-2	-----	Schultz & Lindsay	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	Fair	14	85
Livingston-So. & East		$404,374.87							
I-IG 90-7 (9) 327 U-3	12.087	Lahren Const.	Fencing	12/21/60	150 Cal.	3/14/61	Shutdown		61
& F 185 (6) U-3		$66,821.50			Days		8/12/61		
Livingston-So.-East & West									
SMP 1699-61,Gallatin	-----	W. B. Harding	Cr. & Stockpiling	7/19/61	120 Cal.	8/14/61	Susp.	6	71
Madison & Beaverhead Cos.		$47,415.00			Days		1/6/62		
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182U2	2.770	Hilde Const.	Gr.,Surf.,PMS, Dr.	9/28/60	300 Cal.	10/12/60	Shutdown		79
& F 214(3)U1,Helena-So.		$1,129,813.43	& Dual 260.5' St.UP		Days		10/19/61		
I-IG-ING 15-4 (4) 182U4	1.248	S.Birch, Inc. &	Gr.,Surf.,PMS, Dr.,	5/24/61	300 Cal.	6/8/61	Good	24	72
& I 15-4 (5) 185 U1		S.Birch & Sons	242.5' Interch. &		Days				
Helena-No.		$636,632.67	214.5' Sep.						
I-IG-ING 15-4 (4)182U6	1.248	U.S.Steel Corp.	Fencing & Cattle Gds.	5/24/61	100 Cal.	9/27/61	Susp.		74
& I 15-4 (5) 182 U-2		$32,110.94			Days		11/9/61		
Helena-No.									
I 15-4 (6) 186 U-1 &	9.994	Zook Bros.	Gr.,Agg.Surf.,PMS &	4/25/62	400 Cal.	Not Started			
S 2 (15) U-1, Helena-No.		$1,924,473.59	Dr.		Days				
& Lake Helena-West									
I 15-4 (6) 186 U-2	-----	A & B Const.	50.0' Conc. Br.	4/25/62	10/31/62	Not Started			
Helena-North		$77,437.23							

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1962

Division 310 - Continued

I 15-4 (6) 186 U-3 Helena-No.	-----	Mont. Engr. & Const. $130,183.48	Dual 118.0' Conc. OP & 204.5' Conc. Inter.	12/20/61	8/31/62	3/26/62	Good	12	14
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	Not Started			
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr., Surf., PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Good	122	29
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Guard	6/14/61	150 Cal. Days	6/28/61	Poor	--	67
I 15-4 (10) 182 & F 214 (4), L.&C. Co. Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	Shutdown 12/8/61		85
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr., Surf., PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Good	66	36
I 15-4 (12) 207 U-2 Sieben-No. & So.	-----	Fred Strandberg $89,445.74	Dual 113.0' Str. & 63.1' Br.	10/25/61	7/31/62	4/6/62	Good	6	0
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enterpr. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	Not Started			
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr., Surf., PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Good	20	58
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 11/14/61		53
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enterpr. $21,450.14	Signing & Delineation	4/25/62	100 Cal. Days	Not Started			
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr., Agg. Surf., BST & Dr.	12/20/61	100 Cal. Days	Not Started			
S 82 (1) U-1 Choteau-Farmington	5.901	Nilson-Smith $211,262.52	Gr., Agg. Surf., PMS & Dr.	4/25/62	200 Cal. Days	Not Started			
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont. Sand & Gravel $239,875.32	Minor Gr., Surf., PMS, SCO, Med. Curb. & Dr.	6/27/61	70 Cal. Days	7/31/61	Shutdown 10/6/61		93
F 180 (5) & S-US 386 (1) Great Falls Sts.	3.695	McLaughlin, Inc. $251,948.65	Gr., Agg. Surf., PMS & Dr.	1/24/62	150 Cal. Days	3/30/62	Fair	19	14
F 235(27) U2 & S 239(4) U2, Armington-Lewistown & Great Falls-So.	15.389	Zook Bros. $34,085.05	Seal Coat	4/23/62	60 Cal. Days	Not Started			
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr., Agg. Surf., PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Fair	17	2
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Fair	7	19
U 249 (14)U1, U-UG 376 (3)U1, Helena Streets	0.513	C.B. Lauch Const. $300,715.78	Gr., Surf., Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Shutdown 11/30/61		94

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1962

Division 310 Continued									
U 249 (14) U2, U-UG 376 U2, Helena Streets	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started			
U-F-FG 395 (5) Great Falls Sts.	-----	Robertson & Cave $1,139,281.67	1,125.75' S&C Br.	2/17/60	10/31/61	3/15/60	Shutdown 11/20/61		99
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	Not Started			
ROW S 12 (9) Harlem-Turner-Can.Line	-----	E. L. Knez $818.08	Fencing	4/25/62	60 Cal. Days	Not Started			
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.84	Gr.,Surf.,PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	Shutdown 11/13/61		93
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Shutdown 12/2/61		95
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S. Birch & Sons $794,267.45	Gr.,Agg.Surf., PMS & Dr.	4/30/62	250 Cal. Days	Not Started			
S 290 (12) Geraldine-Fort Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St.Br.	7/19/61	7/31/63	8/16/61	Fair	8	14
S 290 (13) U-1 Geraldine-Fort Benton	9.506	S.Birch, Inc. & S.Birch & Sons $388,571.90	Gr.,Agg.Surf., PMS & Dr.	3/28/62	250 Cal. Days	Not Started			
S 301 (8) U-1 Havre-Simpson-C.Line	4.993	O'Neil Const. $216,399.85	Gr.,Agg.Surf., PMS & Dr.	2/21/61	150 Cal. Days	4/19/62	Fair	13	6
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf., PMS & Dr.	4/25/62	220 Cal. Days	Not Started			
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf.& Dr.	12/20/61	200 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Shutdown 11/13/61		62
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	Fair	21	13
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Fair	35	8
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	60	21
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	Good	38	35
S 238 (1) U-2 Circle-So. & East	-----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	4/4/62	Fair	4	11

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1962

Division 410 - Continued									
F 246 (9)U2,F 33(29)U2 S 8(10)U2,S 68(4)U2, S 187(8)Us, S 361(10)U2 Circle-Glendive,Grassrange-Malta, Scobey-Opheim,Hilger-Winifred-Big Sandy,Armells Creek-Hays-Harlem, Presserville-Girard-Fairview	56.648	Richardson Const. $115,789.80	Seal Coat	4/23/62	60 Cal. Days	Not Started			
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Completed 4/20/62		
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Resumed 4/17/62	3	21
Division 420 - Wolf Point									
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,455.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Shutdown 11/22/61		50
F 84 (30) U-1 W.of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg.Surf. & PMS	11/29/61	90 Cal. Days	4/4/62	--	27	1
F 144 (6) U-1, S 368(13) & S 368(14),Glasgow-Nashua-Opheim-C.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS, Dr. & TT Br.	5/21/61	240 Cal. Days	6/13/61	Shutdown 11/17/61		78
F 144 (6) U-2 First Ave.No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	45 Cal. Days	Not Started			
S 239 (2) U-1 Nashua-No.	13.422	Richardson Const. $290,595.16	Agg.Surf.,PMS & Minor Surf.Prep.	4/25/62	220 Cal. Days	Not Started			
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Resumed 4/2/62	27	22
Division 430 - Lewistown									
F 103(10) U1 & F 333(28) U1,Lewistown-Roy,G.Range-Malta	11.452	NW Engr. Co. $688,619.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Resumed 4/13/62	--	31
U 112(3), U229(15),& U 235(32),Main St.-Lewistown	1.976	Robertson &Blossom $319,924.89	Gr.,Agg.Surf.,PMS, Dr. & 30.0' Conc.Br.	4/30/62	140 Cal. Days	Not Started			
F 333(27)U1 & F 26(6) U1,Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,Cem.Stab. Base,PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61		89
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf.,Dr. & 131.5' Br.	9/27/61	7/31/62	10/24/61	Good	11	89
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf., PMS & Dr.	10/25/61	180 Cal. Days	3/27/62	Good	26	22
FLH 9 (1) U-2 St. Xavier-Hardin	4.400	Richardson Const. $219,746.85	Gr.,Agg.Surf., PMS & Dr.	3/28/62	140 Cal. Days	4/25/62	--	14	0

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1962

Division 510 - Continued									
FLH 9 (1) U-3 St. Xavier-Hardin	----	W.P.Roscoe Co. $24,985.41	65' Conc. Br.	4/25/62	9/15/62	Not Started			
S 50 (4) Hysham-East & So.	7.962	Albert Lalonde $218,704.73	Gr.,Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	Resumed 4/11/62	3	96
S 71 (4) Ryegate-South	0.512	W.Mackin & Son $72,786.12	141.5' Conc.Br., Gr.,Agg.Surf. & Dr.	12/20/61	8/31/62	3/28/62	Good	5	15
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-2 Reed Point-East & West	5.915	S.H.Arkwright $1,004,665.33	Gr.,Agg.Surf., PMS & Dr.	4/6/62	380 Cal. Days	Not Started			
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Assoc. $251,586.34	7 Structures	4/6/62	5/31/63	Not Started			
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	Not Started			
I 90-8 (10) 451 Yellowstone Riv. Br.	-----	W.R.Cahoon Const. $808,983.80	937.75' St. Br.	5/23/60	8/30/62	6/22/60	Fair	3	99
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.H.Arkwright $1,046,792.32	Gr.,Agg.Surf., PMS & Dr.	4/6/62	200 Cal. Days	Not Started			
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Poor	3	4
I 94-1 (5) 51 Yellowstone Co.Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Good	11	2
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf., C.S.Base,Conc.Pave.PMS & Dr.	11/29/61	11/30/63	1/29/62	Fair	16	9
S 260 (3) U-1 Lodge Grass-St.Xavier	11.412	Albert Lalonde $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Susp. 10/27/61		52
S 399 (1) Melstone-Mosby	7.824	Frank E. Olson $177,086.22	Gr.,Agg.Surf.	2/21/62	180 Cal. Days	Not Started			
Division 520 - Miles City									
I 94-3 (3) 114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Good	51	24
I 94-3 (3) 114 U-2 Hathaway-East	------	F.L.Flynn & Co. $56,566.02	Structures	7/19/61	5/31/62	8/14/61	Susp. 12/5/61	3	89
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	--	1	1

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1962

Division 520 - Continued

I 94-4 (6) 136 U-1 & F 86 (20) U-1 Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc. Pave.,PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Good	140	54
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Shutdown 12/4/61		76
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,PMS & & Dr.	7/19/61	400 Cal. Days	8/17/61	Good	60	40
I 94-4 (8) 120 U-2 Hathaway-East	-----	N.A.Nelson Const. $46,597.18	173.0' Interch.	7/19/61	5/31/62	10/11/61	--	6	60
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/20/61		59
F 156 (10) U-1 & F 156 (11) U-1, Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr.,Surf.,& PMS	7/5/61	300 Cal. Days	8/28/61	Resumed 4/10/62	40	40
F 156 (11) U-2 Olive-M.City	-----	Holm Const. $49,164.09	138.0' Conc.Br.	4/19/61	11/30/61	6/2/61	Completed 4/2/62		
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf., PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Fair	33	8
F 157 (16) U-2 Miles City-Jordan	-----	Otto Eickhof $34,756.77	101.5' Conc.Br.	11/29/61	7/31/62	Not Started			
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf., PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Poor	17	2
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	--	--	1
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf.& Dr.	Subj. to R/W Clearance	250 Cal. Days				

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
MONTH ENDING May 31, 1962

OCLC 22722994 WF

Project No. & Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr., Agg. Surf., PMS, Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Susp. 9/16/61		97
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $223,014.57	Dual 353.0' OP	2/21/61	6/30/63	3/21/62	Good	11	18
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	Not Started			
I-IG 90-2 (12) 118 U-3 Piltzville-Clinton	-----	Pew Bridge Co. $87,268.07	Dual 123.0' Conc. Beam Sep.	5/23/62	10/31/62	Not Started			
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-D.Loge	8.603	Holland Const. $1,565,955.46	Gr., Agg. Surf., PMS, & Dr.	5/25/60	300 Cal. Days	6/13/60	Completed 5/18/62		
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Gds.	5/25/60	100 Cal. Days	6/21/60	Resumed 5/29/62		93
I 90-3 (10) 180 Deer Lodge-No. & So.	8.603	Highway Steel $27,357.04	Signing & Delineation	7/5/61	150 Cal. Days	9/27/61	Completed 5/7/62		
F-FG 215 (7) Higgins Ave.-Msla.Road	0.252	Sletten Const. $988,381.36	Gr., Agg.Surf., PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	30	57
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Hway over RR OP	3/28/62	10/31/62	Not Started			
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr., Agg.Surf. & Dr.	2/21/61	200 Cal. Days	2/20/62	Fair	14	34
S-SG 272 (2) NW Frenchtown-West	1.731	Naranche & Konda $46,331.95	Surf., PMS & Seal Coat Seal Coat	7/19/61	50 Cal. Days	8/16/61	Susp. 9/12/61		79
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr., Cem.Stab.Base, PMS & Dr.	7/19/61	150 Cal. Days	5/23/62	--	--	1
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf., RMO, Dr. & 2 Conc. Strs.	4/19/61	200 Cal. Days	6/29/61	--	--	80
SMP 3199-61 Mineral & Missoula Counties	----	Mountain Const. $79,335.00	Crushing & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Completed 5/9/62		
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr., Agg.Surf. & Dr.	3/22/61	150 Cal. Days	4/12/61	Fair	20	99
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr., Agg.Surf., PMS & Dr.	11/22/60	180 Cal. Days	11/9/60	Resumed 5/25/62	15	99
F 102 (2) & F 270 (11) Polson-Big Fork-Haines Corner	-----	Highway Steel $12,908.00	Guard Rail	10/25/61	40 Cal. Days	4/17/62	Completed 4/27/62		

MONTHLY CONSTRUCTION REPORT
FOR MONTH ENDING MAY 31, 1962

Division 120 - Continued

F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Cont. Co. $968,935.33	Gr., Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	15	2
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Shutdown 11/3/61		83
F 191(21)U2,F 259(9)U2 & S 65(4)U2, Pablo-Kalispell,Hamilton-Florence, Clearwater-Big Fork	26.603	Asphalt Const. $53,356.47	Seal Coat	4/23/62	60 Cal. Days	Not Started			
S 325 (1) U-2 Libby Fish-Hatchery	-----	C.B.Lauch Const. $46,020.42	121.5' Conc. Br.	11/29/61	8/31/62	4/16/62	Good	8	38
SMP 2799-62, Missoula, Lincoln,Flathead,Lake Cos.	-----	Chas.Shannon Co. $158,800.00	Cr. & Stockpiling	4/23/62	130 Cal. Days	5/7/62	Poor	10	9

DISTRICT TWO - BUTTE

Division 210 - Butte

S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Fair	36	55
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Fair	24	71
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prest.Br.-567.0'	3/22/61	6/30/62	4/17/61	Good	7	97
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Shutdown 12/5/61		26
I 15-2 (14) 127 U-1. F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	55	8
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. Co. $1,826,707.87	Gr.,Agg.Surf.PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W.R.Cahoon Const. $566,921.56	4 Structures	5/23/62	9/30/63	Not Started			
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W.R.Cahoon Const. $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	Not Started			
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave. PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Fair	26	5
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $227,822.64	3 Structures	4/25/62	6/30/63	5/28/62	--	5	0

MONTHLY CONSTRUCTION REPORT
MONTH ENDING May 31, 1962

Division 210 - Continued									
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	Not Started			
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright,Inc. $699,594.72	Gr.,Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	--	24	51
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' Conc.Str.	7/19/61	7/31/62	8/21/61	Good	5	75
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Fair	14	64
Division 220 - Bozeman									
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2,S 366(2)U2,S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston,Cardwell-Boulder,Emigrant Br. & App., Pray Siding-Mill Creek	-----	United Paving Co. $131,985.62	Seal Coat	4/23/62	60 Cal. Days	Not Started			
S 49 (7) U-1 Fort Logan-W.S.Springs	8.979	S.Birch,Inc. & $294,071.82	Gr.,Surf.,PMS, Dr. & 29' TT Br.	10/25/61	200 Cal. Days	11/6/61	Good	20	47
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS,Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Good	64	61
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Susp. 10/24/61		25
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,PMS, Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Fair	50	71
I-IG 90-7 (9) 327 U-2 Livingston-So. & East	------	Schultz & Lindsay $404,374.87	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	Fair	22	94
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So. & East	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Shutdown 8/12/61		63
SMP 1699-61,Gallatin Madison & Beaverhead Cos.	-----	W. B. Harding $47,415.00	Cr. & Stockpiling	7/19/61	120 Cal. Days	8/14/61	Fair	4	80
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182 U2 & F 214(3)U1,Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,PMS, Dr. & Dual 260.5' St.UP	9/28/60	300 Cal. Days	10/12/60	Fair	27	85
I-IG-ING 15-4 (4) 182 U4 & I 15-4 (5) 185 U1 Helena-No.	1.248	S.Birch, Inc. & S.Birch & Sons $636,632.67	Gr.,Surf.,PMS, Dr., 242.5' Interch. & 214.5' Sep.	5/24/61	300 Cal. Days	6/8/61	Good	28	83
I-IG-ING 15-4 (4)182U6 & I 15-4(5)182 U2,Helena-No.	1.248	U.S.Steel Corp. $32,110.94	Fencing & Cattle Gds.	5/24/61	100 Cal. Days	9/27/61	Susp. 11/9/61		76

MONTHLY CONSTRUCTION REPORT
MONTH ENDING May 31, 1962

Division 310 - Continued

I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr., Agg. Surf., PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Fair	5	2
I 15-4 (6) 186 U-2 Helena-North	-----	A & B Const. $77,437.23	50.0' Conc. Br.	4/25/62	10/31/62	5/23/62	--	3	0
I 15-4 (6) 186 U-3 Helena-No.	-----	Mont. Engr. & Const. $130,183.48	Dual 118.0' Conc. OP & 204.5' Conc. Inter.	12/20/61	8/31/62	3/26/62	Good	9	41
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Good	2	4
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr., Surf., PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair	124	37
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Poor	--	68
I 15-4 (10) 182 & F 214 (4), L.&C. Co. Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	Shutdown 12/8/61		85
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr., Surf., PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair	50	41
I 15-4 (12) 207 U-2 Sieben-No. & So.	-----	Fred Strandberg $89,445.74	Dual 113.0' Str. & 63.1' Br.	10/25/61	7/31/62	4/6/62	Good	7	40
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	Fair	2	2
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr., Surf., PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Poor	14	59
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 11/14/61		56
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/62	100 Cal. Days	Not Started			
F 65 (8) U-1 Sun River Choteau	1.232	Robertson & Cave $58,463.87	Gr., Agg. Surf., BST & Dr.	12/20/61	100 Cal. Days	5/18/62	--	8	4
S 82 (1) U-1 Choteau-Farmington	5.901	Nilson-Smith $211,262.52	Gr., Agg. Surf., PMS & Dr.	4/25/62	200 Cal. Days	5/22/62	--	8	2
F 149 (16) Gt. Falls-Ft. Benton	9.726	Schultz & Lindsay $603,123.97	Gr., Agg. Surf., PMS & Dr.	5/23/62	280 Cal. Days	Not Started			
F 180 (4) & U 277 (5) Great Falls Streets	3.198	Mont. Sand & Grav. $239,875.32	Minor Gr., Surf., PMS, SCO, Med. Curb. & Dr.	6/27/61	70 Cal. Days	7/31/62	Shutdown 10/6/61		93
F 180 (5) & S-US 386(1) Great Falls Streets	3.695	McLaughlin, Inc. $251,948.65	Gr., Agg. Surf., PMS & Dr.	1/24/62	150 Cal. Days	3/30/62	Fair	--	30
F 235 (27) U2 & S 239(4) US, Armington-Lewistown & Great Falls-So.	15.389	Zook Brs. $34,085.05	Seal Coat	4/23/62	60 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
MONTH ENDING May 31, 1962

Division 310 - Continued									
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Fair	40	12
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Fair	--	21
U 249(14)U1,U-UG 376(3)U1 Helena Streets	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Fair	16	(45) (99)
U 249(14)U2,U-UG 376(3)U2 Helena Streets	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started			
U-F-FG 395 (4) Great Falls Streets	-----	Robertson & Cave $1,139,281.67	1,125.75' S&C Br.	2/17/60	10/31/61	3/15/60	Completed 5/25/62		
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	Not Started			
ROW S 12 (9) Harlem-Turner-Can.Line	-----	E. L. Knez $818.08	Fencing	4/25/62	60 Cal. Days	5/22/62	Completed 5/26/62		
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.84	Gr.,Surf.,PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	Shutdown 11/13/61		99
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Shutdown 12/2/61		95
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S. Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/30/62	250 Cal. Days	5/14/62	Fair	28	1
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St.Br.	7/19/61	7/31/63	8/16/61	Fair	10	20
S 290 (13) U-1 Geraldine-Fort Benton	9.508	S.Birch,Inc. & S.Birch & Sons $388,571.90	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	250 Cal. Days	4/30/62	Fair	22	7
S 301 (8) U-1 Havre-Simpson-C.Line	4.993	O'Neil Const. $216,399.85	Gr.,Agg.Surf.,PMS & Dr.	2/21/61	150 Cal. Days	4/19/62	Fair	30	28
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	Not Started			
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	5/14/62	--	--	5
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Poor	28	66
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	Fair	17	24
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Fair	8	9

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1962

Division 410 - Continued									
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Fair	72	30
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	Fair	18	64
S 238 (1) U-2 Circle-So. & East	-----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	4/4/62	Fair	--	24
F 246(9)U2,F 33(29)U2, S 8(10)U2,S 68(4)U2, S 187(8)U2,S 361(10)U2, Circle-Glendive,Grassrange-Malta, Scobey-Opehim,Hilger-Winifred-Big Sandy,Armells Creek-Hays-Harlem, Presserville-Girard-Fairview	56.648	Richardson Const. $115,789.80	Seal Coat	4/23/62	60 Cal. Days	Not Started			
S 258 (4) Rock Springs-VanNorman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Poor	--	23
Division 420 - Wolf Point									
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,455.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Fair	35	70
F 84 (30) U-1 W.of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg.Surf. & PMS	11/29/61	90 Cal. Days	4/4/62	Poor	--	15
F 144 (6) U-1,S368 (13) & S 368 (14), Glasgow-Nashua-Opheim-C.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS, Dr. & TT Br.	5/21/61	240 Cal. Days	6/13/61	Fair	20	80
F 144 (6) U-2 First Ave.No.-Glasgow	----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	Fair	--	40
S 239 (2) U-1 Nashua-No.	13.422	Richardson Const. $290,595.16	Agg.Surf.,PMS & Minor Surf.Prep.	4/25/62	220 Cal. Days	5/11/62	Good	30	5
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Good	42	37
Division 430 - Lewistown									
F 103(10)U1 & F 333(28)U1 Lewistown-Roy,G.Range-Malta	11.452	NW Engr. Co. $688,619.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Fair	--	48
U 112(3),U 229(15) & U 235(32),MainSt.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS, Dr. & 30.0' Conc.Br.	4/30/62	140 Cal. Days	5/14/62	Fair	14	3
F 333(27)U1 & F 26 (6)U1 Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,Cem.Stab.Base, PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61		89
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf.,Dr. & 131.5' Br.	9/27/61	7/31/62	10/24/61	Poor	2	97

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1962
DISTRICT FIVE - BILLINGS
Division 510 - Billings

FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf.,PMS & Dr.	10/25/61	180 Cal. Days	3/27/62	Good	34	52
FLH 9 (1) U-2 St. Xavier-Hardin	4.400	Richardson Const. $219,746.85	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	140 Cal. Days	4/25/62	Fair	15	52
FLH 9 (1) U-3 St. Xavier-Hardin	-----	W.P.Roscoe Co. $24,985.41	65' Conc. Br.	4/25/62	9/15/62	Not Started			
S 50 (4) Hysham-East & Co.	7.962	Albert Lalonde $218,704.73	Gr., Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	Completed 5/10/62		
S 71 (4) Ryegate-South	0.512	W.Mackin & Son $72,786.12	141.5' Conc.Br., Gr.,Agg.Surf. & Dr.	12/20/61	8/31/62	3/28/62	Fair	3	44
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-2 Reed Point-East & West	5.915	S.H.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	8	1
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/62	5/8/62		--	--
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	Not Started			
I 90-8 (10) 451 Yellowstone Riv. Br.	-----	W.R.Cahoon Const. $808,983.80	937.75' St. Br.	5/23/60	8/30/62	6/22/60	--	--	99
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.H.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	Not Started			
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Good	7	14
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F.L.Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	Not Started			
I 94-1 (5) 51 Yellowstone Co.Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Fair	9	5
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.PMS & Dr.	11/29/61	11/30/63	1/29/62	Good	12	14
S 260 (3) U-1 Lodge Grass St.Xavier	11.412	Albert Lalonde $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Fair	16	78
U-F 296 (15) U-2 Billings-Lavina	-----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	Not Started			
S 399 (1) Melstone-Mosby	7.824	Frank E. Olson $177,086.22	Gr.,Agg.Surf. & Dr.	2/21/62	180 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
MONTH ENDING May 31, 1962

Division 520 - Miles City

I 94-3 (3) 114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Fair	55	34
I 94-3 (3) 114 U-2 Hathaway-East	-----	F.L.Flynn & Co. $56,566.02	Structures	7/19/61	5/31/62	8/14/61	Completed 5/18/62		
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	Fair	10	23
I 94-4 (6) 136 U-1 & F 86 (20) U-1,Miles City-E.	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave.,PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Fair	50	59
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Shutdown 12/4/61		76
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Fair	41	45
I 94-4 (8) 120 U-2 Hathaway-East	-----	N.A.Nelson Const. $46,597.18	173.0' Interch.	7/19/61	5/31/62	10/11/61	Completed 5/31/62		
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/20/61		59
F 156 (10)U-1 & F 156 (11) U-1,Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr.,Surf. & PMS	7/5/61	300 Cal. Days	8/28/61	Fair	61	54
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Fair	49	23
F 157 (16) U-2 Miles City-Jordan	-----	Otto Eickhof $34,756.77	101.5' Conc.Br.	11/29/61	7/31/62	5/14/62	Fair	8	15
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418 119.38	Gr.,Agg.Surf.,PMS,Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Poor	20	6
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr., Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	Fair	27	37
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf. & Dr.	5/15/62	250 Cal. Days	5/30/62	--	4	0

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1962

OCLC 22722994 WF

Project No. Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT 108 - Missoula									
Division 308 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr., Agg. Surf.,PMS, Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Susp. 9/16/61		97
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $223,014.57	Dual 353.0' OP	2/21/62	6/30/63	3/21/62	Good	10	30
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	Not Started			
I-IG 90-2 (12) 118 U-3 Piltzville-Clinton	-----	Pew Bridge Co. $87,268.07	Dual 123.0' Conc. Beam Sep.	5/23/62	10/31/62	5/31/62	Fair	9	8
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Gds.	5/25/60	100 Cal. Days	6/21/60	Completed 6/22/62		
F-FG 215 (7) Higgins Ave.-Msla Rd.	0.252	Sletten Const. $988,381.36	Gr., Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	28	68
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Hway over RR OP	3/28/62	10/31/62	Not Started			
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr., Agg.Surf. & Dr.	2/21/62	200 Cal. Days	2/20/62	Fair	12	43
S-SG 272 (2) NW Frenchtown-West	1.731	Naranche & Konda $46,331.95	Surf.,PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Resumed 6/19/62	6	79
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/19/61	150 Cal. Days	5/23/62	Fair	20	20
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf.,RMO, Dr. & 2 Conc. Strs.	4/19/61	200 Cal. Days	6/29/61	--	--	80
SMP 3210-03-62 22 miles west of Lolo	-----	Watters Const. $17,720.00	84' x 36' maint. shop	6/25/62	12/31/62	Not Started			
SMP 3210-62 22 miles west of Lolo	-----	Tollef Follinglo $17,860.00	31' x 31' sectionhouse	6/25/62	12/31/62	Not Started			
DISTRICT 101 - Kalispell									
Division 301 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/12/61	Completed 6/21/62		
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr.,Agg.Surf.,PMS & Dr.	11/22/60	180 Cal. Days	11/9/60	Completed 6/20/62		
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Cont. Co. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	28	8
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Good	20	94

Division 301 - Continued

F 191(21)U2,F 259(9) U2 Kalispell,Hamilton-Florence, Clearwater-Big Fork	26.603	Asphalt Const. $53,356.47	Seal Coat	4/23/62	60 Cal. Days	Not Started			
S 325 (1) U-2 Libby Fish-Hatchery	------	C.B.Lauch Const. $46,020.42	121.5' Conc. Br.	11/29/61	8/31/62	4/16/62	Good	8	72
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/27/62	220 Cal. Days	Not Started			
SMP 2799-62,Missoula Lincoln,Flathead,Lake Cos.	-----	Chas.Shannon Co. $158,800.00	Cr. & Stockpiling	4/23/62	130 Cal.	5/7/62	Poor	4	12

DISTRICT 109 - Butte

Division 309 - Butte

S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Good	35	70
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Good	44	76
I 15-1 (11) 37 U-2 Idaho Line-Dillon	------	Ralph Huckaba $222,558.72	4 Prest. Br.-567.0'	3/22/61	6/30/62	4/17/61	Completed 6/18/62		
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Resumed 6/6/62	2	50
I 15-1 (15) 37 Armstead-No. & So.	7.775	Electrical Prod.Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	63	12
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. Co. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	--	--	0
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W.R.Cahoon Const. $566,921.56	5 Structures	5/23/62	9/30/63	Not Started			
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 127 U-4 Butte Urban	------	W.R.Cahoon Const. $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	Not Started			
I-IG 15-2 (17) 130 U-1 & S 213 (4) Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base, Conc.Pave., PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Fair	21	11
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	------	Waddell Const. $227,822.64	3 Structures	4/25/62	6/30/63	5/28/62	Good	9	1

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1962

Division 309 - Continued									
I-IG 15-2 (17) 130 U-3 E. Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	Not Started			
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright,Inc. $699,594.72	Gr.,Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Good	19	52
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' Conc.Str.	7/19/61	7/31/62	8/21/61	Good	5	95
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Poor	5	66
DISTRICT 110 - Bozeman									
Division 310 - Bozeman									
F 13(6)U2, F 43(15)U2 F 217(12)U2, F 217(13)U2, S 9(9)U2,S 366(2)U2,S 273(3)U2 Livingston-So.,Wisdom-Divide Gardiner-Livingston,Cardwell-Boulder,Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving Co. $131,985.62	Seal Coat	4/23/62	60 Cal. Days	Not Started			
S 49 (7) U-1 Fort Logan-W.S.Springs	8.979	S.Birch,Inc. & $294,071.82	Gr.,Surf.,PMS, Dr. & 29' TT Br.	10/25/61	200 Cal. Days	11/6/61	Good	35	57
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Good	84	67
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Susp. 10/24/61		25
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Products Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,PMS, Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Fair	50	77
I-IG 90-7 (9) 327 U-2 Livingston-So. & East	-----	Schultz & Lindsay $404,374.87	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	Completed 6/28/62		
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So. & East	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Shutdown 8/12/61		64
I 90-7 (10) 327 Livingston-So. & East	11.823	Natl.Adv. Co. $68,540.90	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
SMP 1699-61,Gallatin, Madison & Beaverhead Cos.	-----	W. B. Harding $47,415.00	Cr. & Stockpiling	7/19/61	120 Cal. Days	8/14/61	Completed 6/23/62		
DISTRICT 106 - GREAT FALLS									
Division 306 - Great Falls									
I-IG-ING 15-4 (4)182U2 & F 214(3)U1,Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,PMS, Dr.& Dual 260.5' St.UP	9/28/60	300 Cal. Days	10/12/60	Good	28	98

Division 306 - Continued

I-IG-ING 15-4 (4)182U4 & I 15-4 (5) 185U1 Helena-No.	1.248	S.Birch, Inc. & S.Birch & Sons	Gr.,Surf.,PMS, Dr., 242.5' Interch. &	5/24/61	300 Cal. Days	6/8/61	Good	3	99
I-IG-ING 15-4 (4)182U6 I 11-4(5)182 U2,Helena-No.	1.248	U.S.Steel Corp. $32,110.94	Fencing & Cattle Gds.	5/24/61	100 Cal Days	9/27/61	Good	4	99
I 15-4 (6) 186 U-1 & S 2 (15) U1,Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Good	13	6
I 15-4 (6) 186 U-2 Helena-North	-----	A & B Const. $77,437.23	50.0' Conc. Br.	4/25/62	10/31/62	5/23/62	Fair	9	9
I 15-4 (6) 186 U-3 Helena-No.	-----	Mont.Engr.& Const. $130,183.48	Dual 118.0'Conc.OP & 204.5' Conc.Inter	12/20/61	8/31/62	3/26/62	Good	13	60
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Fair	2	15
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS,Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Good	159	48
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Poor	--	69
I 15-4 (10) 182 & F214 (4),L.&C.Co.Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	Shutdown 12/8/61		85
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Good	53	49
I 15-4 (12) 207 U-2 Sieben-No. & So.	-----	Fred Strandberg $89,445.74	Dual 113.0' Str. & 63.1' Br.	10/25/61	7/31/62	4/6/62	Good	6	83
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	Good	3	60
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	15	63
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shudown 5/12/62		56
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/62	100 Cal. Days	Not Started			
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr.,Agg.Surf.,BST & Dr.	12/20/61	100 Cal. Days	5/18/62	Good	12	25
S 77 (6) Cascade-Ulm	0.595	Watters Const. $84,652.20	Gr.,Dr. & 141.5' Prestress. Conc. Br.	6/27/62	11/30/62	Not Started			
S 82 (1) U-1 Choteau-Farmington	5.901	Nilson-Smith $211,262.52	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	200 Cal. Days	5/22/62	Good	14	14
F 149 (16) Gt.Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1962

Division 306 - Continued									
F 180 (4) & U 277 (5) Great Falls Streets	3.198	Mont.Sand & Grav. $239,875.32	Minor Gr.,Surf.,PMS, SCO,Med.Curb. & Dr.	6/27/61	70 Cal. Days	7/31/62	Shutdown 10/6/61		93
F 180 (5) & S-US 386 (1) Great Falls Streets	3.695	McLaughlin, Inc. $251,948.65	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	150 Cal. Days	3/30/62	Good	30	40
F 235(27)U2 & S 239(4) U2,Armington-Lewistown	15.389	Zook Bros. $34,085.05	Seal Coat	4/23/62	60 Cal. Days	Not Started			
F 238 (8) U-1 Wolf Creek-August	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Good	40	25
F 238 (8) U-2 Wolf Creek-August	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Poor	--	21
U 249(14)U1,U-UG 376 (3)U1,Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave., PMS,OP & Dr.	5/24/61	7/31/62	6/13/61	Good	28	58
U 249(14)U2,U-UG 376 U2,Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started			
DISTRICT 102 - HAVRE									
Division 302 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PM S & Dr.	4/25/62	150 Cal. Days	Not Started			
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.84	Gr.,Surf.,PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	Completed 6/11/62		
F 62 (11) Shelby-Chester	8.249	United Paving Co. $195,029.30	Plant Mix Bit. Surf.	6/27/62	90 Cal. Days	Not Started			
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Completed 6/22/62		
S 188 (4) Galata-No.	10.095	O'Neil Const. Co. $246,315.18	Gr., Agg.Surf. & Dr.	7/2/62	250 Cal. Days	Not Started			
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Good	36	8
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS,Dr. & 708.0' St.Br.	7/19/61	7/31/63	8/16/61	Fair	6	22
S 290 (13) U-1 Geraldine-Ft. Benton	9.508	S.Birch, Inc. & S.Birch & Sons $388,571.90	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	250 Cal. Days	4/30/62	Good	22	14
S 301 (8) U-1 Havre-Simpson-C.Line	4.993	O'Neil Const. $216,399.85	Gr.,Agg.Surf.,PMS & Dr.	2/21/62	150 Cal. Days	4/19/62	Good	20	42
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	Not Started			
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf., & Dr.	12/20/61	200 Cal. Days	5/14/62	Good	14	26
SMP 2101-62 Havre, Mont.	0.565	Nault Plumbing $12,292.90	8" asbestos-cement water pipe line	6/25/62	9/30/62	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1962

DISTRICT 104 - Glendive									
Division 304 - Glendive									
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS,Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	--	--	93
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	Good	20	62
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	55	18
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	67	44
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	Good	18	87
S 238 (1) U-2 Circle-So. & East	-----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	4/4/62	Poor	--	24
F 246(9)U2,F333(29)U2 S 8(10)U2,S 68(4)U2, S 187(8)U2,S 361(10)U2, Circle-Glendive-Grassrange-Malta, Scobey-Opheim,Hilger-Winifred-Big Sandy,Armells Creek-Hays-Harlem, Presserville-Girard-Fairview	56.648	Richardson Const. $115,789.80	Seal Coat	4/23/62	60 Cal. Days	Not Started			
F 213 (4) Towne St. Br.	-----	N.A.Nelson Const. $117,500.00	Repair of 3 piers	6/27/62	12/31/62	Not Started			
S 258 (4) Rock Springs-VanNorman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Poor	--	23
SMP 1101-62 Glendive, Montana	----	Morgen & Oswood $25,991.00	Addition to Office Building	6/25/62	12/31/62	Not Started			
DISTRICT 103 - WOLF POINT									
Division 103 - Wolf Point									
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,455.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Fair	--	75
F 84 (30) U-1 W.of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg.Surf. & PMS	11/29/61	90 Cal. Days	4/4/62	Poor	--	15
F 144(6) U1,S 368(13) & S 368(14),Glasgow-Nashua-Opheim-C.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS, Dr. & TT Br.	5/21/61	240 Cal. Days	6/13/61	Fair	40	88
F 144 (6) U-2 1st Ave.No.-Glasgow	----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	Poor	--	40
S 239 (2) U-1 Nashua-No.	13.422	Richardson Const. $290,595.16	Agg.Surf.,PMS & Minor Surf.Prep.	4/25/62	220 Cal. Days	5/11/62	Good	50	27
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Good	45	54
S 402 (3) Culbertson-McCave-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1962

DISTRICT 105 - Lewistown									
Division 305 - Lewistown									
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	Not Started			
F 103 (10)U1 & F 333 (28)U1,Lewistown-Roy, G.Range-Malta	11.452	NW Engr. Co. $688,619.11	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal.	8/17/61	Poor	--	48
U 112(3),U 229(15) & U 235(32),Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS, Dr. & 30.0' Conc.Br.	4/30/62	140 Cal. Days	5/14/62	Fair	20	16
F 333(27)U1 & F 26(6) Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,Cem.Stab.Base, PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61		99
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf.,Dr. & 131.5' Br.	9/27/61	7/31/62	10/24/61	Poor	2	97
DISTRICT 111 - Billings									
Division 311 - Billings									
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf.,PMS & Dr.	10/25/61	180 Cal. Days	3/27/62	Fair	15	60
FLH 9 (1) U-2 St. Xavier-Hardin	4.400	Richardson Const. $219,746.85	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	140 Cal. Days	4/25/62	Fair	15	48
FLH 9 (1) U-3 St. Xavier-Hardin=	------	W.P.Roscoe Co. $24,985.41	65' Conc. Br.	4/25/62	9/15/62	5/31/62	Good	7	59
S 71 (4) Ryegate-South	0.512	W.Mackin & Son $72,786.12	141.5' Conc.Br., Gr.,Agg.Surf. & Dr.	12/20/61	8/31/62	3/28/62	Good	11	64
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.H.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	17	8
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	------	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Good	6	2
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Fair	10	29
I 90-8 (10) 451 Yellowstone Riv. Br.	-----	W.R.Cahoon Const. $808,983.80	Dual 937.75' St.Br.	5/23/60	8/30/62	6/22/60	Completed 6/20/62		
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.H. Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	7	4
IG 90-8 (13) 395 Reed Point-East	----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Good	6	21
I 90-8 (16) 437 U-2 Mossmain-Billings	----	F.L.Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	Not Started			
I 94-1 (5) 51 Yellowstone Co.Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Fair	8	10

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1962

Division 311 - Continued									
I 94-1 (6) 50 U1 & I 94-2 (4) 51 U1 Custer-E.,Big Horn-E. & W.	5.477	S.H.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	Not Started			
I 94-1 (6) 50 U2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	Not Started			
I 94-2 (4) 51 U2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Prestress. Conc. Beam Underpass	6/25/62	12/31/62	Not Started			
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/61	11/30/63	1/29/62	Fair	14	17
S 260 (3) U-1 Lodge Grass-St.Xavier	11.412	Albert Lalonde $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Completed 6/15/62		
U-F 296 (15) U-2 Billings-Lavina	-----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	Not Started			
S 399 (1) Melstone-Mosby	7.824	Frank E. Olson $177,086.22	Gr.,Agg.Surf. & Dr.	2/21/62	180 Cal. Days	6/18/62	Good	43	14
SMP 0999-62, Custer Fallon & Rosebud	------	Schultz & Lindsay $95,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	Not Started			
DISTRICT 112 - MILES CITY									
Division 307 - Miles City									
I 94-3 (3)114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Good	62	43
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	Good	6	56
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-E. & West Miles City-E. & West	33.646	Elec. Products $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	Not Started			
I 94-4 (6) 136 U-1 & F 86 (20) U-1 Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave. PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Good	90	62
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Shutdown 12/4/61		76
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Good	68	49
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/20/61		59
F 156 (10) U-1 & F 156 (11) U-1 Olive-Miles City	13.187	Albert & Marshall $759,600.10	Gr.,Surf. & PMS	7/5/61	300 Cal. Days	8/28/61	Good	57	67

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1962

Division 307 - Continued

F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Good	30	38
F 157 (16) U-2 Miles City-Jordan	------	Otto Eickhof $34,756.77	101.5' Conc. Br.	11/29/61	7/31/62	5/14/62	Fair	8	26
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Fair	30	14
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	Fair	11	47
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf. & Dr.	5/15/62	250 Cal. Days	5/30/62	Good	42	28

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

OCLC 22722994 WF

Project No. Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr.,Agg.Surf.,PMS,Dr. & 17.25' Sept.	1/21/60	330 Cal. Days	3/29/60	Completed 7/20/62		
I 90-1(16)43, I 90-3 (11)180, F 184(15), & F 191(22), Superior-E. & W., Deer Lodge-No. & So., Bearmouth-Deer Lodge Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' OP	2/21/62	6/30/63	3/21/62	Good	4	33
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	Not Started			
I-IG 90-2 (12) 118 U-3 Piltzville-Clinton	-----	Pew Bridge Co. $87,268.07	Daul 123.0' Conc. Beam Sep.	5/23/62	10/31/62	5/31/62	Good	10	28
F-FG 215 (7) Higgins Ave.-Msla. Rd.	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	29	74
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S. Birch, Inc.& S. Birch & Sons $995,276.53	Gr.,Agg.Surf.,PMS, & Dr.	7/25/62	300 Cal. Days	Not Started			
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR OP	3/28/62	10/31/62	7/3/62	Good	4	4
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/62	200 Cal. Days	2/20/62	Fair	16	61
S-SG 272 (2) NW Frenchtown-West	1.731	Naranche & Konda $46,331,95	Surf.,PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Completed 7/3/62		
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/19/61	150 Cal. Days	5/23/62	Good	20	40
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf.,RMO, Dr. & 2 Conc. Str.	4/19/61	200 Cal. Days	6/29/61	Good	5	84
SMP 3210-03-62 22 miles west of Lolo	-----	Watters Const. $17,720.00	84'x 36' maint. shop	6/25/62	12/31/62	7/10/62	Good	6	40
SMP 3210-62 22 miles west of Lolo	-----	Tollef Follinglo $17,860.00	31'x 31' sectionhouse	6/25/62	12/31/62	7/13/62	--	--	10

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 120 - Kalispell									
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Cont. Co. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	40	15
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Completed 7/5/62		
F 191 (20) U-2 & S 7 (6) U-2,Pablo-Kalispell-Half Moon	13.849	United Paving Co. $41,137.30	Seal Coating	Subj. to BPR Conc.	30 Cal. Days				
F 191 (21) U-2, F 259 (9) U-2, F 65 (4) U-2,Pablo-Kalispell, Hamilton-Florence, Clearwater-Big Fork	26.603	Asphalt Const. $53,356.47	Seal Coat	4/23/62	60 Cal. Days	7/10/62	Completed 7/22/62		
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth Elec. Skinner Enterpr. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	Not Started			
S 325 (1) U-1 Libby-Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	Not Started			
S 325 (1) U-2 Libby-Fish Hatchery	-----	C.B.Lauch Const. $46,020.42	121.5' Conc. Br.	11/29/61	8/31/62	4/16/62	Completed 7/18/62		
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/27/62	220 Cal. Days	7/16/62	Fair	11	2
SMP 2799-62, Missoula, Lincoln,Flathead,Lake	-----	Chas. Shannon Co. $158,800.00	Cr. & Stockpiling	4/23/62	130 Cal. Days	5/7/62	Poor	10	25
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Good	15	87
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Good	44	85
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Good	3	83
I 15-1 (15) 37 Armstead-No. & So.	7.775	Elec. Prod. Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	80	25
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 210 - continued									
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. Co. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	40	5
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	------	W. R. Cahoon Const. $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	4	1
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	------	W. R. Cahoon Const. $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	--	--	0
I-IG 15-2 (17) 130 U-1 & S 213 (4) Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave., PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Fair	9	11
I-IG 15-2 (17) 130 U-2 E.Butte Interchange	-----	Waddell Const. $227,822.64	3 Structures	4/25/62	6/30/63	5/28/62	Good	14	9
I-IG 15-2 (17) 130 U-3 E. Butte Interchange	1.470	U.S. Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	Not Started			
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright, Inc. $699,594.72	Gr.,Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Good	20	69
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' Conc. Str.	7/19/61	7/31/62	8/21/61	Completed 7/9/62		
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Fair	16	75
SMP 4799-62, Silber Bow,Madison,Beaverhead & Jefferson Counties	-----	Walter Laas $80,550.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	Not			
Division 220 - Bozeman									
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 366(2)U2,S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston,Cardwell-Boulder,Emigrant Br. & Appr., Pray Siding-Mill Creek	69.841	United Paving Co. $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62			
S 49 (7) U-1 Fort Logan-W.S.Springs	8.979	S.Birch,Inc. & S.Birch & Sons Const. $294,071.82	Gr.,Surf.,PMS, Dr. & 29' TT Br.	10/25/61	200 Cal. Days	11/6/61	Completed 7/23/62		
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Good	84	71

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 220 - continued									
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Susp. 10/24/61		26
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec. Prod. Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,PMS, Dr. Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Fair	98	86
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So. & East	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Shutdown 8/12/61		84
I 90-7 (10) 327 Livingston-So. & East	11.823	Natl. Adv. Co. $68,540.90	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182 U2 & F 214(3)U1,Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,PMS, Dr. & Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	--	--	99
I-IG-ING 15-4(4)182U4 & & I 15-4 (5) 184U1 Helena-No.	1.248	S.Birch, Inc. & S.Birch & Sons $636,632.67	Gr.,Surf.,PMS, Dr., 242.5' Interch. & 214.5' Gr. Sep.	5/24/61	300 Cal. Days	6/8/61	Completed 6/25/62		
I-IG-ING 15-4 (4) 182 U6 & I 15-4 (5) 185U2 Helena-No.	1.248	U.S.Steel Corp. $32,110.94	Fencing & Cattle Gds.	5/24/61	100 Cal. Days	9/27/61	Completed 6/26/62		
I 15-4 (6) 186 U1 & S 2 (15) U1, Helena-No.& Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Good	39	12
I 15-4 (6) 186 U2 Helena-North	-----	A & B Const. $77,437.23	3-50.0' Conc. Br.	4/25/62	10/31/62	5/23/62	Good	10	26
I 15-4 (6) 186 U3 Helena-No.	-----	Mont.Engr. & Const. $130,183.48	Dual 118.0' Conc. OP & 204.5' Conc. Inter.	12/20/61	8/31/62	3/26/62	Fair	13	70
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Good	3	32
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair	157	53
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Fair	3	80
I 15-4 (10)182 &F 214 (4),L.&C.Co.Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	--	3	87
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair	52	58
I 15-4 (12) 207 U-2 Sieben-No. & So.	-----	Fred Strandberg $89,445.74	Dual 113.0' Str. & 63.1' Br.	10/25/61	7/31/62	4/6/62	Good	9	98

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 310 - continued									
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	--	--	65
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	12	68
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 5/12/62		56
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	=4/25/62	100 Cal. Days	Not Started			
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr.,Agg.Surf.,BST & Dr.	12/20/61	100 Cal. Days	5/18/62	Fair	14	40
S 77 (6) Cascade-Ulm	0.595	Watters Const. $84,652.20	Gr.,Dr. & 141.5' Prestress. Conc. Br.	6/27/62	11/30/62	7/26/62	--	--	0
S 82 (1) U-1 Choteau-Farmington	5.901	Nilson-Smith $211,262.52	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	200 Cal. Days	5/22/62	Fair	14	27
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	Not Started			
F 149 (16) Gt. Falls-Ft. Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	Not Started			
F 180 (4) & U 277 (5) Great Falls Streets	3.198	Mont.Sand & Grav. $239,875.32	Minor Gr.,Surf.,PMS, SCO,Med.Curb. & Dr.	6/27/61	70 Cal. Days	7/31/62	Shutdown 10/6/61		93
F 180 (5) & S-US 386(1) Great Falls Streets	3.695	McLaughlin, Inc. $251,948.65	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	150 Cal. Days	3/30/62	Good	22	78
F 235(27)U2 & S 329(4) U2,Armington-Lewistown	15.389	Zook Bros. $34,085.05	Seal Coat	4/23/62	60 Cal. Days	7/24/62	Fair	--	25
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Good	25	38
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Poor	2	21
U 249(14)U1,U-UG 376 (3)U1,Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Fair	10	67
U 249(14)U2,U-UG 376 U2,Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	6/29/62	Good	2	48
SMP 2599-62,Lewis & Clark,Cascade, Pondera & Teton Counties	-----	Chas. Shannon Co. $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	Not Started			
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Good	17	7
F 62 (11) Shelby-Chester	8.249	United Paving $195,029.30	Plant Mix Bit. Surf.	6/27/62	90 Cal. Days	7/20/62	Good	11	3
S 188 (4) Galata-No.	10.095	O'Neil Const. Co. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 320 - continued									
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch,Inc. & S.Birch & Sons Const. $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Good	32	78
S 290 (12) Geraldine-Ft.Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St.Br.	7/19/61	7/31/63	8/16/61	Fair	6	24
S 290 (13) U-1 Geraldine-Ft.Benton	9.508	S.Birch, Inc. & S.Birch & Son $388,571.90	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	250 Cal. Days	4/30/62	Good	23	21
S 301 (8) U-1 Havre-Simpson-C.Line	4.993	O'Neil Const. $216,399.85	Gr.,Agg.Surf.,PMS & Dr.	2/21/62	150 Cal. Days	4/19/62	Good	20	71
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	Not Started			
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	5/14/62	Good	15	42
SMP 2101-62 Havre, Mont.	0.565	Nault Plumbing $12,292.90	8" asbestos-cement water pipe line	6/25/62	9/30/62	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Poor	20	93
I 94-6 (4) 216 & F 246 (10), F 391(14), Glendive-East,Circle-Glendive, Circle-Sidney	22.517	Loftus Landsc.Inc. $15,761.87	Seeding	7/25/62	4/30/63	Not Started			
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	Good	22	78
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Fair	63	22
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	75	57
F 213 (4) Towne St. Br.	-----	N.A.Nelson Const. $117,500.00	Repair of 3 piers	6/27/62	12/31/62	Not Started			
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	--	--	89
S 238 (1) U-2 Circle-So. & East	------	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	4/4/62	Poor	2	24
F 246(9)U2,F333(29)U2 S 8(10)U2, S 68(4)U2, S 187(8)Us, S 361(10)U2, Circle-Glendive-Grassrange-Malta,Scobey-Opheim, Hilger-Winifred-Big Sandy,Armells Creek-Hays-Harlem, Presserville-Girard-Fairview	56.648	Richardson Const. $115,789.80	Seal Coat	4/23/62	60 Cal. Days	7/11/62	Good	30	43

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 410 - continued									
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Good	16	32
SMP 1101-62 Glendive, Montana	-----	Morgen & Oswood $25,991.00	Addition to Office Building	6/25/62	12/31/62	7/13/62	--	2	1
Division 420 - Wolf Point									
S 73 (4) U-1 Reserve-No. Dak. Line	8.444	Schultz & Lindsay $314,455.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Completed 7/20/62		
F 84 (30) U-1 W. of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg.Surf. & PMS	11/29/61	90 Cal. Days	4/4/62	Good	27	19
F 84(31), F 189(7), F 232 (5),&F-FG 273 (12) Nashua-W.Point,W.of W. Point-No.Dak.	26.370	Loftus Landsc.Inc. $8,028.82	Seeding	7/25/62	4/30/63	Not Started			
F 144 (6) U1, S 368 (13) & S 368 (14) Glasgow-Nashua-Opheim-C.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS,Dr. & TT Br.	5/21/61	240 Cal. Days	6/13/61	Good	10	94
F 144 (6) U-2 1st Ave. No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	Poor	--	45
S 239 (2) U-1 Nashua-No.	13.422	Richardson Const. $290,595.16	Agg.Surf.,PMS & Minor Surf. Prep.	4/25/62	220 Cal. Days	5/11/62	Good	50	44
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr., Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Fair	10	63
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	Not Started			
Division 430 - Lewistown									
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg. Surf. & PMS	7/2/62	120 Cal. Days	Not Started			
F 103 (10) U1 & F 333 (28)U1,Lewistown-Roy Grass Range-Malta	11.452	NW Engr. Co. $688,619.11	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal.	8/17/61	--	--	48
U 112(3), U 229(15) U U 235(32),Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS, Dr. & 30.0' Conc. Br.	4/30/62	140 Cal. Days	5/14/62	Good	30	26
F 333(27)U1 & F 26(6) Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,Cem.Stab.Base, PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Completed 7/11/62		
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf.,Dr. & 131.5' Br.	9/27/61	7/31/62	10/24/61	Completed 7/20/62		
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H.Arkwright,Inc. $330,527.87	Gr.,Agg.Surf.,PMS & Dr.	10/25/61	180 Cal. Days	3/27/62	Good	30	80
FLH 9 (1) U-2 St. Xavier-Hardin	4.400	Richardson Const. $219,746.85	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	140 Cal. Days	4/25/62	Good	18	67

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 510 - continued									
FLH 9 (1) U-3	------	W.P.Roscoe Co.	65' Conc. Br.	4/25/62	9/15/62	5/31/62	Completed 7/24/62		
St. Xavier-Hardin		$24,985.41							
S 71 (4)	0.512	W.Mackin & Son	141.5' Conc. Br.,Gr.,	12/20/61	8/31/62	3/28/62	Poor	3	70
Ryegate-South		$72,786.12	Agg. Surf. & Dr.						
I 90-7 (8) 387 U-1 &	5.915	S.H.Arkwright	Gr.,Agg.Surf.,PMS	4/6/62	380 Cal.	5/21/62	Fair	50	16
I-IG 90-8 (12) 388 U-1		$1,004,665.33	& Dr.		Days				
Reed Point-East & West									
I 90-7 (8) 387 U-2 &	------	Strandberg &	7 Structures	4/6/62	5/31/63	6/12/62	Good	15	9
I-IG 90-8 (12) 388 U-3		Associates							
Reed Point-East & West		$251,586.34							
I 90-7 (8) 387 U-3 &	10.547	Clair Boulet	Fencing	4/6/62	300 Cal.	5/8/62	Fair	--	39
I-IG 90-8 (12) 388 U-4		$81,017.00			Days				
Reed Point-East & West									
I-IG 90-8 (12) 388 U-2	4.633	S.H.Arkwright	Gr.,Agg.Surf.,PMS	4/6/62	200 Cal.	6/4/62	Fair	50	8
Reed Point- East		$1,046,792.32	& Dr.		Days				
IG 90-8 (13) 395	------	Waddell Const.	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Good	11	29
Reed Point-East		$92,851.18							
I 90-8 (16) 437 U-2	-----	F.L.Flynn Co.	73.94' Conc. Br.	5/23/62	5/31/63	Not Started			
Mossmain-Billings		$43,334.44							
I 94-1 (5) 51	-----	Husman Bros.	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Poor	2	10
Yellowstone Co. Interstate		$294,400.62							
I 94-1 (6) 50 U1 &	5.477	S.H.Arkwright	Gr.,Agg.Surf.,PMS	6/25/62	350 Cal.	7/10/62	Fair	24	2
I 94-2 (4) 51 U1		$1,034,576.96	& Dr.		Days				
Custer-E.,Big Horn-E. & W.									
I 94-1 (6) 50 U2 &	5.477	Bohleen Const.	Fencing	6/25/62	200 Cal.	Not Started			
I 94-2 (4) 51 U-3		$35,843.50			Days				
Custer-E.,Big Horn-E.&W.									
I 94-2 (4) 51 U2	-----	Schultz & Lindsay	178.0' Prestress.	6/25/62	12/31/62	7/13/62	Fair	2	1
Big Horn-E. & W.		$53,881.70	Conc. Beam Underpass						
U-FG 228 (16)	1.466	Schultz & Lindsay	Gr.,Agg.Surf.,C.S.	11/29/61	11/30/63	1/29/62	Fair	20	20
Laurel-Billings		$1,043,348.05	Base,Conc.Pave.,PMS & Dr.						
U-F 296 (15) U-1	4.181	NW Engr. Co.	Gr.,Agg.Surf.,PMS	7/25/62	300 Cal.	Not Started			
Billings-Lavina		$1,333,453.44	& Dr.		Days				
U-F 296 (15) U-2	-----	Walter Mackin	35.0' TT Br.	5/23/62	12/31/62	Not Started			
Billings-Lavina		$17,742.20							
S 399 (1)	7.824	Frank E. Olson	Gr.,Agg.Surf. & Dr.	2/21/62	180 Cal.	6/18/62	Good	40	66
Melstone-Mosby		$177,086.22			Days				
Division 520 - Miles City									
I 94-3 (3)114 U-1	6.246	Schultz & Lindsay	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal.	9/28/61	Good	86	53
& I 94-4 (9) 119 U-1		$829,372.47			Days				
Hathaway-East & West									

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1962

Division 520 - continued

I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	Good	7	75
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-East & West Miles City-E. & West	33.646	Elec. Products $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	Not Started			
I 94-4(6)136U1 & F 86 (20)U1, Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr., Surf., Conc. Pave., PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Good	110	74
I 94-4 (6) 136 U-2 Miles City-East	11.597	W. Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Fair	6	81
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr., Surf., PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Good	92	57
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W. Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Resumed 7/9/62		59
F 156(10)U1 & F 156 (11)U1, Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr., Surf. & PMS	7/5/61	300 Cal. Days	8/28/61	Good	59	78
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr., Agg. Surf., PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Fair	15	43
F 157 (16) U-2 Miles City-Jordan	------	Otto Eickhof $34,756.77	101.5' Conc. Br.	11/29/61	7/31/62	5/14/62	Good	5	87
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr., Agg. Surf., PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Fair	32	24
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr., Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	Good	24	69
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr., Agg. Surf. & Dr.	5/15/62	250 Cal. Days	5/30/62	Good	38	49
SMP 0999-62, Custer Fallon & Rosebud	-----	Schultz & Lindsay $95,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

OCLC 22722994 WF

Project No. & Location DIST ONE-DIV. 110-Msla.	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
I 90-1(16)43, I 90-3 (11) 180, F 184(15), & F 191(22) Superior-E. & W.,Deer Lodge-No. & So., Bearmouth-Deer Lodge, Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	Not Started			
I 90-1(17)75 U-1 & I 90-2(13)78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,Pl.Mix Bit.Surf., 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	Not Started			
I 90-1(17)75 U-2 I 90-2(13)78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. UP 123.0' Conc. OP	8/29/62	8/31/63	Not Started			
I 90-1(17)75 U-3 & I 90-2(13)78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' OP	2/21/62	6/30/63	3/21/62	Good	9	51
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const.	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Good	3	1
I-IG 90-2 (12) 118 U-3 Piltzville-Clinton	-----	Pew Bridge Co. $87,268.07	Dual 123.0' Conc. Beam Sep.	5/23/62	10/31/62	5/31/62	Good	11	62
F-FG 215 (7) Higgins Ave.-Msla.Rd.	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	30	78
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $995,276.53	Gr.,Agg.Surf.,PMS, & Dr.	7/25/62	300 Cal. Days	8/14/62	Fair	7	1
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR OP	3/28/62	10/31/62	7/3/62	Fair	7	11
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/62	200 Cal. Days	2/20/62	Fair	16	71
S 291 (6) U-1 Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/19/61	150 Cal. Days	5/23/62	Good	20	62
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Surf.,RMO, Dr. & 2 Conc. Str.	4/19/61	200 Cal. Days	6/29/61	Good	6	92
SMP 3210-03-62 22 miles west of Lolo	-----	Watters Const. $17,720.00	84' x 36' maint.shop	6/25/62	12/31/62	7/10/62	Good	9	98
SMP 3210-62 22 miles west of Lol	-----	Tollef Follinglo $17,860.00	31' x 31' section house	6/25/62	12/31/62	7/13/62	Good	3	35
SMP 3299-62,Granite,Lake, Missoula,Ravalli,Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

Division 120 - Kalispell									
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Const. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	40	24
F 191 (20) U-2 & S 7 (6) U-2, Pablo-Kalispell-Half Moon	13.849	United Paving Co. $41,137.30	Seal Coating	7/31/62	30 Cal. Days	8/24/62	--	--	0
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth Elec. Skinner Enterpr. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	--	4	1
S 325 (1) U-1 Libby-Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	--	2	1
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/27/62	220 Cal. Days	7/16/62	Good	23	13
SMP 2799-62, Missoula, Lincoln,Flathead,Lake	-----	Chas.Shannon $158,800.00	Cr. & Stockpiling	4/23/62	130 Cal. Days	5/7/62	Fair	10	42
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin,Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	--	--	87
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Good	60	94
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Fair	--	91
I 15-1 (15) 37 Armstead-No. & So.	7.775	Elec.Prod.Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Good	96	37
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Poor	3	7
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	43	11
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W.R.Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	12	1
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W.R.Cahoon Const. $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Poor	2	1
I-IG 15-2 (17) 130 U-1 & S 213 (4) Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave., PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Fair	--	12

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

Division 210 - Continued									
I-IG 15-2 (17) 130 U-2 E.Butte Interchange	-----	Waddell Const. $227,822.64	3 Structures	4/25/62	6/30/63	5/28/62	Good	18	34
I-IG 15-2 (17) 130 U-3 E. Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	Good	--	52
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright,Inc. $699,594.72	Gr.,Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Good	40	80
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Good	16	97
SMP 4799-62, Silver Bow,Madison,Beaverhead & Jefferson Counties	-----	Walter Laas $80,550.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	Fair	5	8
Division 220 - Bozeman									
F 13(6)U2, F43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 366(2)U2,S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston,Cardwell-Boulder,Emigrant Br. & Appro., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Good	30	68
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Good	66	76
I-IG 90-6 (2) 308 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Good	3	52
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Sign. & Delineation	6/25/62	90 Cal. Days	Not Started			
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,PMS, Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Good	88	95
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So. & East	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Shutdown 8/12/61		91
I 90-7 (10) 327 Livingston-So. & East	11.823	Natl. Adv. Co. $68,540.90	Sign. & Delineation	6/25/62	90 Cal. Days	Not Started			
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182 U-2 & F 214(3) U-1 Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,PMS, Dr. & Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Completed 7/20/62		
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Good	83	26
I 15-4 (6) 186 U-2 Helena-No.	-----	A & B Const. $77,437.23	3-50.0' Conc. Brs.	4/25/62	10/31/62	5/23/62	Good	11	46

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

Division 310 - Continued

I 15-4 (6) 186 U-3 Helena-No.	-----	Mont.Engr. & Const. $130,183.48	Dual 118.0' Conc.OP & 204.5' Conc. Inter.	12/20/61	8/31/62	3/26/62	Good	15	82
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Fair	--	50
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair	84	59
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Fair	--	83
I 15-4(10)182 & F 214(4) L. & C. Co. Line-No.	3.469	Highway Steel $61,237.71	Sign. & Delineation	7/5/61	150 Cal. Days	10/3/61	Completed 8/11/62		
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair	57	68
I 15-4 (12) 207 U-2 Sieben-No. & So.	-----	Fred Strandberg $89,445.74	Dual 113.0' Str. & 63.1' Br.	10/25/61	7/31/62	4/6/62	Completed 7/31/62		
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Sign. & Delineation	4/25/62	60 Cal. Days	5/21/62	--	--	62
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Good	10	76
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 5/12/62		56
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Sign. & Delineation	4/25/62	100 Cal. Days	Not Started			
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr.,Agg.Surf.,BST & Dr.	12/20/61	100 Cal. Days	5/18/62	Good	12	79
S 77 (6) Cascade-Ulm	0.595	Watters Const. $84,652.20	Gr.,Dr. & 141.5' Prestress. Conc. Br.	6/27/62	11/30/62	7/26/62	Fair	11	11
S 82 (1) U-1 Choteau-Farmington	5.901	Nilson-Smith $211,262.52	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	200 Cal. Days	5/22/62	Fair	14	36
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	Not Started			
F 149 (16) Gt.Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	--	5	0
F 180(4) & U 277 (5) Great Falls Streets	3.198	Mont.Sand & Grav. $239,875.32	Minor Gr.,Surf.,PMS, SCO, Med.Curb. & Dr.	6/27/61	70 Cal. Days	7/31/62	Resumed 8/15/62	--	98
F 180(5) & S-US 386 (1) Great Falls Streets	3.695	McLaughlin,Inc. $251,948.65	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	150 Cal. Days	3/30/62	--	--	90
F 235 (27)U2,& S 329 (4) U2,Armington-Lewistown	15.389	Zook Bros. $34,085.05	Seal Coat	4/23/62	60 Cal. Days	7/24/62	Completed 8/9/62		
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Good	15	55

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

Division 310 - Continued									
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Fair	5	27
U 249(14)U1,U-UG 376 (3) U1, Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Good	15	83
U 249(14)U2,U-UG 376 U2, Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/62	45 Cal. Days	6/29/62	Poor	--	48
SMP 2599-62,Lewis & Clark, Cascade, Pondera & Teton Cos.	-----	Chas. Shannon Co. $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	Not Started			
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Good	30	25
F 62 (11) Shelby-Chester	8.249	United Paving $195,029.30	Plant Mix Bit. Surf.	6/27/62	90 Cal. Days	7/20/62	Good	30	16
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Fair	16	6
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Good	43	39
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS,Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	17	28
S 290 (13) U-1 Geraldine-Ft.Benton	9.508	S.Birch, Inc. & S.Birch & Son $388,571.90	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	250 Cal. Days	4/30/62	Good	38	45
S 301 (8) U-1 Havre-Simpson-C.Line	4.993	O'Neil Const. $216,399.85	Gr.,Agg.Surf.,PMS & Dr.	2/21/62	150 Cal. Days	4/19/62	Completed 8/23/62		
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	--	27	1
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	5/14/62	Good	18	68
SMP 2101-62 Havre, Mont.	0.565	Nault Plumbing $12,292.90	8" asbestos-cement water pipe line	6/25/62	9/30/62	Not Started			
DISTRICT FOUR - GLENDIVE									
S 32 (11) Glendive-Richey-NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	Completed 7/31/62			
I 94-6 (4) 216 U F 246 (10), F 391 (14), Glendive-East,Circle- Glendive,Circle-Sidney	22.517	Loftus Landsc. $15,761.87	Seeding	7/25/62	4/30/63	Not Started			
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	Good	11	91
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A. Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Fair	74	33

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

Division 410 - Continued									
I 94-7 (4) 233 U-2	8.105	Albert Lalonde	Gr.,Agg.Surf.,PMS,	10/25/61	300 Cal.	11/14/61	Good	75	78
Wibaux-East		$1,113,399.82	Fencing & Dr.		Days				
F 213 (4)	-----	N.S.Nelson Const.	Repair of 3 piers	6/27/62	12/31/62	Not Started			
Towne St. Br.		$117,500.00							
S 238 (1) U-1	6.586	Joe Mayo & Son	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal.	3/29/62	Poor	--	89
Circle-So. & East		$164,483.25			Days				
S 238 (1) U-2	-----	Otto J. Eickhof	Structures	12/20/61	10/31/62	4/4/62	Good	20	56
Circle-So. & East		$68,834.04							
F 246 (9) U2,F 333(29) U2	56.648	Richardson Const.	Seal Coat	4/23/62	60 Cal.	7/11/62	Good	31	99
S 8 (10) U2, S 68(4) U2		$115,789.80			Days				
S 187(8) U2, S 361(10)U2,									
Circle-Glendive-Grassrage-Malta,									
Scobey-Opheim, Hilger-Winifred-									
Big Sandy, Armells Creek-Hays-									
Harlem,Presserville-Girard-Fairview									
S 258 (4)	7.820	O'Neil Const.	Gr.,Surf. & Dr.	9/27/61	240 Cal.	10/16/61	Good	19	68
Rock Springs-Van Norman		$184,266.53			Days				
SMP 1101-62	-----	Morgen & Oswood	Addition to Office	6/25/62	12/31/62	7/13/62	Fair	8	14
Glendive, Montana		$25,991.00	Building						
Division 420 - Wolf Point									
F 84 (30) U-1	10.851	Schultz & Lindsay	Agg. Surf. & PMS	11/29/61	90 Cal.	4/4/62	Completed		
W. of W.Point-No.Dak.		$234,300.24			Days		8/29/62		
F 84(31), F 189(7), F 232	26.370	Loftus Landsc.	Seeding	7/25/62	4/30/63	Not Started			
(5),& F-FG 273 (12)									
Nashua-W.Point,W. of W.									
Point-No.Dak.									
F 144 (6) U1, S 368 (13)	6.760	Richardson Const.	Gr.,Surf.,PMS,Dr.	5/21/61	240 Cal.	6/13/61	Good	10	99
& S 368 (14), Glasgow-		$849,261.16	& TT Br.		Days				
Nashua-Opheim-C.Line									
F 144 (6) U-2	-----	Watters Const.	Traffic Signals	12/20/61	450 Cal.	4/30/62	Fair	2	88
1st Ave.No.-Glasgow		$14,881.22			Days				
F 193 (12)	11.592	Richardson Const.	Gr.,Agg.Surf.,PM	8/29/62	220 Cal.	Not Started			
Culbertson-Plentywood		$703,716.82	Bit.Surf., & Dr.		Days				
S 239 (2) U-1	13.422	Richardson Const.	Agg.Surf.,PMS & Minor	4/25/62	220 Cal.	5/11/62	Good	25	67
Nashua-No.		$290,595.16	Surf. Prep.		Days				
F 315 (15)	12.052	Wickens Bros.	Gr.,Surf. & Dr.	8/30/61	330 Cal.	10/9/61	Good	16	70
Van Norman-Glasgow		$565,457.30			Days				
S 402 (3)	7.778	Hilling Const.	Gr.,Agg.Surf.,PMS	7/2/62	240 Cal.	8/22/62	--	3	1
Culbertson-McCabe-Bainville		$294,423.63	& Dr.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

Division 430 - Lewistown									
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Fair	20	0
F 103 (10) U1 & F 33 (28) U1,Lewistown-Roy, Grass Range-Malta	11.452	NW Engr. Co. $688,619.11	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Fair	--	73
U 112(3), U 229(15), U 235(320, Main St. Lewistown	1.976	Robertson & Blosson $319,924.89	Gr.,Agg.Surf.,PMS, Dr. & 30.0' Conc. Br.	4/30/62	140 Cal. Days	5/14/62	Good	40	41
F 333 (31) Grass Range-Malta	-----	Morgen & Oswood $86,411.44	173.0' Conc. Br.	8/29/62	12/31/62	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf.,PMS & Dr.	10/25/61	180 Cal. Days	3/27/62	Completed 8/28/62		
FLH 9 (1) U-2 St. Xavier-Hardin	4.400	Richardson Const. $219,746.85	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	140 Cal. Days	4/25/62	Good	--	81
S 71 (4) Ryegate-South	0.512	W.Mackin & Son $72,786.12	141.5' Conc.Br.,Gr., Agg.Surf. & Dr.	12/20/61	8/31/62	3/28/62	Fair	6	94
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.H.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	--	17
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Good	20	23
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Poor	--	39
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.H.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	50	18
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Fair	10	37
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F.L.Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	Not Started			
I 94-1 (5) 51 Yellowstone Co.Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Fair	8	12
I 94-1 (6) 50 U1 & I 94-2 (4) 51 U1 Custer-E.,Big Horn-E. & W.	5.477	S.H.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Fair	34	14
I 94-1 (6) 50 U2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E.& W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Fair	3	11
I 94-2 (4) 51 U2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Prestress. Conc. Beam Underpass	6/25/62	12/31/62	7/13/62	Fair	4	10

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1962

Division 510 - Continued									
S 207 (3) Busby-Wyo.Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	8/29/62	200 Cal. Days	Not Started			
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/61	11/30/63	1/29/62	Poor	20	20
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr.Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	Not Started			
U-F 296 (15) U-2 Billings-Lavina	----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	Not Started			
S 399 (1) Melstone-Mosby	7.824	Frank E. Olson $177,086.22	Gr.,Agg.Surf. & Dr.	2/21/62	180 Cal. Days	6/18/62	Good	30	91
Division 520 - Miles City									
I 94-3 (3) 114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Good	74	70
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	Good	--	91
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-East & West Miles City-E. & West	33.646	Elec.Prod.Corp. $74,736.69	Sign. & Delineation	6/25/62	120 Cal. Days	Not Started			
I 94-4(6)136U1 & F 86(20) U1, Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave. PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Good	35	87
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Good	6	97
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Fair	71	61
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Poor	--	59
F 156(10) U1 & F 156 (11) U1, Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr.,Surf. & PMS	7/5/61	300 Cal. Days	8/28/61	Completed 8/28/62		
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Fair	27	57
F 157 (16) U-2 Miles City-Jordan	-----	Otto Eickhof $34,756.77	101.5' Conc. Br.	11/29/61	7/31/62	5/14/62	Poor	--	87
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Fair	36	33
S 333 (q) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	Fair	4	73
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf. & Dr.	5/15/62	250 Cal. Days	5/30/62	Poor	4	53
SMP 0999-62, Custer, Fallon & Rosebud	-----	Schultz & Lindsay $95,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

OCLC 22722994 WF

Project No. & Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1(16)43, I 90-3(11) 180, F 184(15) & F 191(22) Superior-E. & W.,Deer Lodge-No. & So., Bearmouth-Deer Lodge Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	Not Started			
I 90-1(17)75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,P.Mix Bit.Surf., 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	--	13	0
I 90-1(17)75 U-2 & I 90-2(13)78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. UP 123.0' Conc. OP	8/29/62	8/31/63	Not Started			
I 90-1(17)75 U-3 & I 90-2(13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' OP	2/21/62	6/30/63	3/21/62	--	1	65
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Fair	5	12
I-IG 90-2 (12) 118 U-3 Piltzville-Clinton	-----	Pew Bridge Co. $87,268.07	Dual 123.0' Conc. Beam Sept.	5/23/62	10/31/62	5/31/62	Good	12	93
F-FG 215 (7) Higgins Ave.-Msla. Rd.	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	23	85
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S. Birch, Inc. & S. Birch & Sons $997,276.53	Gr.,Agg.Surf.,PMS, & Dr.	7/25/62	300 Cal. Days	8/14/62	Fair	7	6
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR OP	3/28/62	10/31/62	7/3/62	Fair	--	24
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/62	200 Cal. Days	2/20/62	Fair	16	83
S 291 (6) U-1 Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/19/61	150 Ccal. Days	5/23/62	Good	24	99
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Surf.,RMO, Dr. & 2 Conc. Str.	4/19/61	200 Cal. Days	6/29/61	Completed 9/6/62		
SMP 3210-03-62 22 miles west of Lolo	-----	Watters Const. $17,720.00	84' x 36' maint. shop	6/25/62	12/31/62	7/10/62	Fair	--	98

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 110 - Continued									
SMP 3210-62 22 miles west of Lolo	-----	Tollef Follinglo $17,860.00	31' x 31' section-house	6/25/62	12/31/62	7/13/62	Good	3	75
SMP 3299-62,Granite,Lake, Missoula,Ravalli,Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	Not Started			
Division 120 - Kalispell									
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Const. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	45	34
F 191 (20) U-2 & S 7 (6) U-2, Pablo-Kalispell-Half Moon	13.849	United Paving Co. $41,137.30	Seal Coating	7/31/62	30 Cal. Days	8/24/62	Completed 9/5/62		
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth Elec. Skinner Enterpr. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	--	--	25
S 325 (1) U-1 Libby-Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Poor	9	6
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/27/62	220 Cal. Days	7/16/62	Good	23	26
SMP 2799-62,Missoula, Lincoln,Flathead,Lake	-----	Chas. Shannon $158,800,00	Cr. & Stockpiling	4/23/62	130 Cal. Days	5/7/62	Fair	11	54
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Fair	21	91
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Good	8	99
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Fair	2	97
I 15-1 (15) 37 Armstead-No. & So.	7.775	Elec. Prod. Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	100	45
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Poor	3	15
I-IG 15-2 (16) 126 U-1 & I 115-2(2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	44	18
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	25	5
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 210 - Continued									
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon Const. $345,958.00	Dural 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Poor	--	1
I-IG 15-2 (17) 130 U-1 & S 213 (4) Butte Streets	1.296	King & McLaughlin $732,528,92	Gr.,Agg.Surf.,Cem.Stab. Base, Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Fair	44	22
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $227,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Good	16	63
I-IG 15-2 (17) 130 U-3 E. Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	Poor	--	52
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright,Inc. $699,594.72	Gr.,Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Good	9	97
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	Not Started			
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J. C. Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	Not Started			
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	Not Started			
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	Not Started			
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Completed 9/10/62		
SMP 4799-62, Silver Bow,Madison,Beaverhead & Jefferson Counties	-----	Walter Laas $80,550.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	Fair	8	28
Division 220 - Bozeman									
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 366(2)U2, S 276(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston, Cardwell-Boulder, Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Shutdown		73
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Good	64	80
I-IG 90-6 (2) 308 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Good	3	75
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Sign. & Delineation	6/25/62	90 Cal. Days	Not Started			
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,PMS, Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Completed 9/14/62		

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 220 - Continued									
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So. & East	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Completed 9/12/62		
I 90-7 (10) 327 Livingston-So. & East	11.823	Natl.Adv. Co. $68,540.90	Sign. & Delineation	6/25/62	90 Cal. Days	Not Started			
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No., Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Good	87	47
I 15-4 (6) 186 U-2 Helena-No.	-----	A & B Const. $77,437.23	3-50.0' Conc. Brs.	4/25/62	10/31/62	5/23/62	Fair	7	78
I 15-4 (6) 186 U-3 Helena-No.	-----	Mont.Engr.&Const. $130,183.48	Dual 118.0' Conc.OP & 204.5' Conc.Inter.	12/20/61	8/31/62	3/26/62	Fair	5	94
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Fair	--	69
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair	96	66
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Fair	2	89
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Poor	36	73
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Sign. & Delineation	4/25/62	60 Cal. Days	5/21/62	--	--	65
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Good	15	81
I 15-5 (130) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Good	3	58
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Sign. & Delineation	4/25/62	100 Cal. Days	Not Started			
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr.,Agg.Surf.,BST & Dr.	12/20/61	100 Cal. Days	5/18/62	Completed 9/12/62		
S 77 (6) Cascade-Ulm	0.595	Watters Const. $84,652.20	Gr.,Dr. & 141.5' Prestress.Conc.Br.	6/27/62	11/30/62	7/26/62	Fair	8	29
S 82 (1) U-1 Choteau-Farmington	5.901	Nilson-Smith $211,262.52	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	200 Cal. Days	5/22/62	Good	25	61
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	Not Started			
F 149 (16) Gt. Falls-Ft. Benton	9.726	Schultz & Linday $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Fair	--	17
F 180(4) & U 277(5) Great Falls Streets	3.198	Mont.Sand & Grav. $239,875.32	Minor Gr.,Surf.,PMS, SCO, Med.Curb. & Dr.	6/27/61	70 Cal. Days	7/31/62	Completed 8/31/62		

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 310 - Continued									
F 180(5) & S-US 386(1) Great Falls Streets	3.695	McLaughlin, Inc. $251,948.65	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	150 Cal. Days	3/30/62	Fair	--	99
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Good	35	69
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Good	4	74
U 249(14)U1,U-UG 376(3)U1 Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave.,PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	--	--	99
U 249(14)U2,U-UG 376 U2 Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/62	45 Cal. Days	6/29/62	Poor	--	48
SMP 2599-62,Lewis & Clark Cascade,Pondera & Teton Cos.	-----	Chas.Shannon Co. $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal.	Not Started			
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Fair	22	48
F 62 (11) Shelby-Chester	8.249	United Paving $195,029.30	Plant Mix Bit. Surf.	6/27/62	90 Cal. Days	7/20/62	Good	30	78
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Fair	17	23
F 210(3),F 227(5)& F 227(6) Babb-So.& Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	Subj. to BPR Conc.	250 Cal. Days				
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S. Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Good	40	53
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	8	55
S 290 (13) U-1 Geraldine-Ft. Benton	9.508	S. Birch, Inc. & S. Birch & Son $388,571.90	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	250 Cal. Days	4/30/62	Good	36	70
S 316 (7) Central Ave.-Cutbank	0.437		Gr.,Agg.Surf.,Pl.Mix. Bit. Surf. & Dr.	Bids opened in Cutbank 9/27/62 but not to be awarded until Spring					
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Fair	32	31
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	5/14/62	Completed 9/24/62		
SMP 2101-62 Havre, Montana	0.565	Nault Plumbing $12,292.90	8" asbestos-cement water pipe line	6/25/62	9/30/62	9/4/62	Good	4	64
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (4)216, F 246 (10), F 391 (14), Glendive-E., Circle-Glendive,Circle-Sidney	22.517	Loftus Landsc. $15,761.87	Seeding	7/25/62	4/30/63	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 410 - Continued									
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	Good	6	96
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A. Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	92	60
I 94-7 (4) 233 U-2 Wibaux-East	8.105	A. Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	42	96
F 213 (4) Towne St. Br.	----	N.A.Nelson Const. $117,500.00	Repair of 3 piers	6/27/62	12/31/62	8/29/62	Poor	7	5
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	Poor	--	89
S 238 (1) U-2 Circle-So. & East	----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	4/4/62	Fair	5	85
F 246 (9) U2, F333(29) U2 S 8 (10) U2, S 68 (4) U2, S 187(8) U2, S 361(10) U2, Circle-Glendive-Grassrange-Malta, Scobey-Opheim,Hilger-Winifred- Big Sandy,Armells Creek-Hays- Harlem,Presserville-Girard-Fairview	56.648	Richardson Const. $115,789.80	Seal Coating	4/23/62	60 Cal. Days	Completed 8/28/62			
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Good	12	73
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started			
SMP 1101-62 Glendive-Montana	-----	Morgen & Oswood $25,991.00	Addition to Office Building	6/25/62	12/31/62	7/13/62	Fair	4	31
SMP 4299-62 Richland & Dawson	-----	A. Lalonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	Not Started			
Division 420 - Wolf Point									
F 84(31), F 189(7), F 232 (5) & F-FG 273 (12) Nashua-W.Point.W. of W. Point-No.Dak.	26.370	Loftus Landsc. $8,028.82	Seeding	7/25/62	4/30/63	Not Started			
F 144 (6) U1, S 368(13) & S 368 (14), Glasgow- Nashua-Opheim-C.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS, Dr. & TT Br.	5/21/61	240 Cal. Days	6/13/61	Completed 8/31/62		
F 144 (6) U-2 1st Ave.-No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	--	--	99
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	270 Cal. Days	Not Started			
F 193 (12) Culberton-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	8/29/62	220 Cal. Days	Not Started			
S 239 (2) U-1 Nashua-No.	13.422	Richardson Const. $290,595.16	Agg.Surf.,PMS & Minor Surf. Prep.	4/25/62	220 Cal. Days	5/11/62	Good	25	97

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 420 - Continued									
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Good	20	77
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Fair	20	11
Division 430 - Lewistown									
F 28 (4) Roundup-Grass Range	5.833	S. Arkwright $551,587.84	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started			
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Good	42	27
F 103 (10) U1 & F 333 (28) U1, Lewistown-Roy, Grass Range-Malta	11.452	NW Engr. Co. $688,619.11	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Good	--	97
U 112 (3), U 229 (15) U 235 (23), Main St. Lewistown	1.976	Robertson & Blossom	Gr.,Agg.Surf.,PMS, Dr. & 30.0' Conc. Br.	4/30/62	140 Cal. Days	5/14/62	Good	35	73
F 333 (31) Grass Range-Malta	-----	Morgen & Oswood $86,411.44	173.0' Conc. Br.	8/29/62	12/31/62	9/13/62	Fair	7	0
DISTRICT FIVE - BILLINGS									
Division 510									
FLH 9 (1) U-2 St. Xavier-Hardin	4.400	Richardson Const. $219,746.85	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	140 Cal. Days	4/25/62	Completed 9/25/62		
S 71 (4) Ryegate-South	0.512	W.Mackin & Son $72,786.12	141.5' Conc.Br.,Gr., Agg.Surf. & Dr.	12/20/61	8/31/62	3/28/62	Completed 8/28/62		
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	2	23
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Good	19	51
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Fair	3	41
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	Not Started			
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S. Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	50	23
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Fair	12	59
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	Not Started			
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Fair	7	22

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 510 - Billings									
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.H.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Fair	35	26
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E.&W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	--	--	20
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Prestress. Conc. Beam Underpass	6/25/62	12/31/62	7/13/62	--	2	21
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S. Arkwright $1,663,818.19	Gr.,Agg.Surf.,Pl.Mix Bit. Surf. & Dr.	9/25/62	400 Cal. Days	Not Started			
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	Not Started			
S 192 (3) Kings Ave. Road-West	0.033	W. P. Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	Not Started			
S 207 (3) Busby-Wyo.Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PM Bit.Surf. & Dr.	8/29/62	200 Cal. Days	Not Started			
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/61	11/30/63	1/29/62	Fair	22	27
F-FG 258 (12) Wyo.Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit. Surf.	Subj.to BPR Conc.	150 Cal. Days	Not Started			
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	Not Started			
U-F 296 (15) U-2 Billings-Lavina	-----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	Not Started			
S 399 (1) Melstone-Mosby	7.824	Frank E. Olson $177,086.22	Gr.,Agg.Surf. & Dr.	2/21/62	180 Cal. Days	6/18/62	Completed 9/6/62		
Division 520 - Miles City									
I 94-3 (3) 114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Good	37	91
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	--	--	91
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-East & West Miles City-E. & West	33.646	Elec.Prod.Corp. $74,736.69	Sign.& Delineation	6/25/62	120 Cal. Days	Not Started			
I 94-4 (6)136U1 & F 86(20) U1, Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave., PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Good	30	90
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Fair	2	98

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1962

Division 520 - Continued

I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,022.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Fair	67	73
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Fair	5	78
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Fair	21	72
F 157 (16) U-2 Miles City-Jordan	----	Otto Eickhof $34,756.77	101.5' Conc. Br.	11/29/61	7/31/62	5/14/62	Completed 9/7/62		
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Fair	37	51
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	Poor	--	74
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf. & Dr.	5/15/62	250 Cal. Days	5/30/62	Good	29	70
SMP 0999-62, Custer, Fallon & Rosebud	-----	Schultz & Lindsay $95,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1(16)43, I 90-3(11) 180, F 184(15) & F 191(22) Superior-E. & W.,Deer Lodge-No. & So.,Bearmouth-Deer Lodge Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	10/29/62		1	0
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,Pl. Mix Bit.Surf.,17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	Fair	33	7
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. UP 123.0' Conc. OP	8/29/62	8/31/63	10/15/ 2	Fair	8	1
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/63	Poor	2	0
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,Pl. Mix Bit. Surf. & Dr.	10/24/62	450 Cal. Days	10/31/62	--	--	0
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	Not Started			
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East		Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' OP	2/21/62	6/30/63	3/21/62	--	--	65
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Good	6	24
I-IG 90-2 (12) 118 U-3 Piltzville-Clinton	-----	Pew Bridge Co. $87,268.07	Dual 123.0' Conc. Beam Sep.	5/23/62	10/31/62	5/31/62	Completed 10/22/62		
F-FG 215 (7) Higgins Ave.-Msla. Rd.	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	30	93
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S. Birch, Inc. & S. Birch & Sons $997,276.53	Gr.,Agg.Surf.,PMS, Dr.	7/25/62	300 Cal. Days	8/14/62	Good	8	16
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR OP	3/28/62	10/31/62	7/3/62	Fair	4	33
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/62	200 Cal. Days	2/20/62	Good	14	97

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

Division 110 - Continued								
S 291 (6) U-1 Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/19/61	150 Cal. Days	5/23/62	Completed 10/1/62	
SMP 3210-03-62 22 miles west of Lolo	-----	Watters Const. $17,720.00	84' x 36' maint. shop	6/25/62	12/31/62	7/10/62	Completed 10/5/62	
SMP 3210-62 22 miles west of Lolo	-----	Tollef Follinglo $17,860.00	31' x 31' sectionhouse house	6/25/62	12/31/62	7/13/62	Completed 10/24/62	
SMP 3299-62,Granite,Lake, Missoula,Ravalli,Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Fair	13 8
Division 120 - Kalispell								
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Const. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	35 52
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth Elec. Skinner Enterpr. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	--	2 25
S 325 (1) U-1 Libby-Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Fair	10 21
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/27/62	220 Cal. Days	7/16/62	Winter Shut. 10/16/62	33
SMP 2799-62, Missoula, Lincoln,Flathead,Lake	-----	Chas. Shannon $158,800.00	Cr. & Stockpiling	4/23/62	130 Cal. Days	5/7/62	Good	12 73
DISTRICT TWO - BUTTE								
Division 210 - Butte								
S 6 (4) U-1 Townsend-C.Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Completed 10/8/62	
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/16/61	Completed 10/15/62	
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Completed 10/17/62	
I 15-1 (15) 37 Armstead-No. & So.	7.775	Elec. Prod. Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	10/2/62	Good	10 50
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc. Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	81 52
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Fair	3 26
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	44 25
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $566,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	20 13
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started		

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

Division 210 - Continued									
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon Co. $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Fair	3	2
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Streets	1.296	King & McLaughlin $732,528.92	Gr., Agg. Surf., Cem. Stab. Base, Conc. Pave., PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Fair	25	27
I-IG 15-2 (17) 130 I=2 E. Butte Interchange	-----	Waddell Const. $227,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Good	17	83
I-IG 15-2 (17) 130 U-3 E. Butte Interchange	1.470	U.S. Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S. Arkwright, Inc. $699,594.72	Gr., Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Completed 10/4/62		
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr., Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Fair	-	0
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J. C. Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Fair	2	0
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	Not Started			
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	--	6	0
SMP 4799-62, Silver Bow, Madison, Beaverhead & Jefferson	-----	Walter Laas $80,500.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	Fair	8	38
Division 220 - Bozeman									
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9 (9)U2, S 66(2)U2 S 273(3)U2 Livingston-So., Wisdom-Divide, Gardiner-Livingston, Cardwell-Boulder, Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shutdown 9/6/62		73
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr., Surf., PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Good	35	85
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	--	--	92
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec. Prod. Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I 90-7 (10) 327 Livingston-So. & East	11.823	Natl. Adv. Co. $68,540.90	Signing & Delineation	6/25/62	90 Cal. Days	10/3/62	Fair	16	35
ROW S 370 (13) Bozeman-Wilsall	-----	Bohleen Const. $635.05	Resetting of Fence	10/24/62	40 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr., Cem. Stab. Base, Pl. Mix Bit. Surf. & Dr.	10/24/62	220 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Good	50	60
I 15-4 (6) 186 U-2 Helena-No.	-----	A & B Const. $77,437.23	3-50.0' Conc. Brs.	4/25/62	10/31/62	5/23/62	Completed 10/30/62		
I 15-4 (6) 186 U-3 Helena-No.	-----	Mont.Engr.& Const. $130,183.48	Dual 118.0' Conc.OP & 204.5' Conc.Inter.	12/20/61	8/31/62	3/26/62	Completed 10/13/62		
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	--	--	69
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair	66	76
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Fair	2	91
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Poor	53	78
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	--	--	99
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Winter Shut. 10/25/62		90
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Good	3	78
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/62	100 Cal. Days	9/27/62	Good	2	5
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1, Brady-No. & Pershing-So.	11.565	Hilde Const. Co. $1,299,692.36	Gr.,Agg.Surf.,Pl. Mix Big. Surf. & Dr.	10/24/62	350 Cal. Days	Not Started			
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2, Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	----	Lewis Const. $86,408.23	.Structures	10/24/62	9/30/63	Not Started			
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $386,194.42	Gr.,Agg.Surf.Stab.Base Surf.,Pl.Mix Surf. & Dr.	10/24/62	Subj. to BPR Conc.				
S 77 (6) Cascade-Ulm	0.595	Watters Const. $84,652.20	Gr.,Dr. & 141.5' Prestress.Conc.Br.	6/27/62	11/30/62	7/26/62	Fair	12	61
S 82 (1) U-1 Choteau-Farmington	5.901	Nilson-Smith $211,262.52	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	200 Cal. Days	5/22/62	Completed 10/17/62		
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Fair	14	6
F 149 (16) Gt. Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Good	81	43

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

Division 310 - Continued								
F 180 (5) & S-US 386 (1) Great Falls Streets	3.695	McLaughlin, Inc. $251,948.65	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	150 Cal. Days	3/30/62	Completed 10/22/62	
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Good	55 81
F 238 (8) U-2 Wolf Creek-August	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Fair	13 86
U 249(14)U1,U-UG 376(3)U1 Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave.,PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Completed 10/31/62	
U 249(14)U2,U-UG 376(3)U2 Helena Sts.	---	Allen Electric $15,540.92	Traffic Signals	11/29/62	45 Cal. Days	6/29/62	Good	2 86
SMP 2599-62,Lewis & Clark, Cascade,Pondera & Teton Cos.	---	Chas. Shannon Co. $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	Not Started		
Division 320 - Havre								
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Fair	20 71
F 62 (11) Shelby-Chester	8.249	United Paving $195,029.30	Pl. Mix Bit. Surf.	6/27/62	90 Cal. Days	7/20/62	Completed 10/10/62	
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Good	19 57
F 210(3),F 277(5) & F 227 (6),Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PL.Mix Bit.Surf. & Dr.	10/12/62	250 Cal. Days	Not Started		
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E. Glacier-Browning	5.761	S.Birch, Inc. S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Good	40 65
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	250 Cal. Days	Not Started		
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	2 66
S 290 (13) U-1 Geraldine-Ft. Benton	9.508	S.Birch, Inc. & S.Birch & Son $366,571.90	Gr.,Agg.Surf.,PMS & Dr.	3/28/62	250 Cal. Days	4/30/62	Completed 10/13/62	
S 316 (7) Central Ave.-Cutbank	0.437		Gr.,Agg.Surf.,Pl.Mix Bit. Surf. & Dr.	Bids opened in Cutbank 9/27/62 but not to be awarded until Spring				
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Good	28 50
SMP 2101-62 Havre, Montana	0.565	Nault Plumbing $12,292.90	8" asbestos-cement water pipe line	6/25/62	9/30/62	9/4/62	Completed 10/9/62	

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962
DISTRICT FOUR - GLENDIVE

Division 410 - Glendive

I 94-6 (4)216, F 246 (10, F 391 (14), Glendive-E., Circle-Glendive, Circle-Sidney	22.517	Loftus Landsc. $15,761.87	Seeding	7/25/62	4/30/63	10/29/62	Good	4	21
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	--	--	99
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A. Lalonde $1,054,732.96	Gr., Agg. Surf., PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	81	89
I 94-7 (4) 233 U-2 Wibaux-East	8.105	A. Lalonde $1,113,399.82	Gr., Agg. Surf., PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	--	99
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	Not Started			
F 213 (4) Towne St. Br.	-----	N.A.Nelson Const. $117,500.00	Repair of 3 piers	6/27/62	12/31/62	8/29/62	Good	25	24
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr., Agg. Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	Poor	--	89
S 238 (1) U-2 Circle-So. & East	-----	Otto J. Eickhof $68,834.04	Structures	12/20/61	10/31/62	4/4/62	Completed 10/29/62		
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr., Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Good	7	95
S 264 (3) Van Norman-North	5.290	Joe Mayo & Son $121,214.44	Gr., Agg. Surf. & Dr.	10/24/62	200 Cal. Days	Not Started			
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr., Agg. Surf. & Dr.	9/25/62	250 Cal. Days	Not Started			
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	Not Started			
SMP 1101-62 Glendive-Montana	-----	Morgen & Oswood $25,991.00	Addition to Office Bldg.	6/25/62	12/31/62	7/13/62	Good	4	85
SMP 4299-62 Richland & Dawson	-----	A. LLaonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	--	24	5

Division 420 - Wolf Point

F 84(31), F 189(7), F 232 (4) & F-FG 273 (12) Nashua-W.Point, W.of W. Point-No. Dak.	26.370	Loftus Landsc. $8,028.82	Seeding	7/25/62	4/30/63	10/16/62	Completed 10/27/62		
F 144 (6) U-2 1st Ave.-No.Glasgow	----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	--	--	99
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr., Agg. Surf., Pl. Mix Bit. Surf. & Dr.	9/25/62	270 Cal. Days	10/9/62	Good	23	8
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr., Agg. Surf., PM Bit. Surf. & Dr.	8/29/62	220 Cal. Days	10/23/62	Fair	8	1
S 239 (2) U-1 Nashua-No.	13.422	Richardson Const. $290,595.16	Agg. Surf., PMS & Minor Surf. Prep.	4/25/62	220 Cal. Days	5/11/62	Completed 10/3/62		

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

Division 420 - Continued									
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Good	16	85
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Good	18	25
Division 430 - Lewistown									
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	250 Cal. Days	10/12/62	Good	--	5
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg. Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Good	35	66
F 103 (10)U1 & F 333(28) U1, Lewistown-Roy, Grass Range-Malta	11.452	NW Engr. Co. $688,619.11	Gr.,Cem.Stab.Base,PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Good	1	99
U 112 (3), U 229 (15) & U 235 (23), Main St. Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS,	4/30/62	140 Cal. Days	5/14/62	Fair	7	86
F 333 (31) Grass Range-Malta	-----	Morgen & Oswood $86,411.44	173.0' Conc. Br.	8/29/62	12/31/62	9/13/62	Fair	9	22
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	55	27
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Good	15	70
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Fair	2	42
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	Not Started			
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	15	30
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Good	16	86
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	Not Started			
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Good	9	56
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Good	71	42

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

Division 510 - Continued									
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Fair	2	27
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Prestress. Conc. Beam Underpass	6/25/62	12/31/62	7/13/62	Good	10	40
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,Pl.Mix Bit. Surf.	9/25/62	400 Cal. Days	10/27/62	Fair	10	1
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Fair	5	3
S 192 (3) Kings Ave. Road-West	0.033	W. P. Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	Not Started			
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PM Bit. Surf. & Dr.	8/29/62	200 Cal. Days	10/15/62	Fair	15	15
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base, Conc.Pave.,PMS & Dr.	11/29/61	11/30/63	1/29/62	Fair	22	32
F-FG 258 (12) Wyo.Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit. Surf.	10/12/62	150 Cal. Days	Not Started			
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	825/62	300 Cal. Days	10/1/62	Fair	26	4
U-F 296 (15) U-2 Billings-Lavina	-----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	Not Started			
Division 520 - Miles City									
S 45 (6), Brandenberg-Garland-Miles City	-----	F. L. Flynn Co. $79,284.96	214.5' Br.	10/24/62	9/30/63	Not Started			
I 94-3 (3) 114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Fair	37	93
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	--	--	91
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-East & West Miles City-East & West	33.646	Elec.Prod.Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	--	3	1
I 94-4 (6)136U1 & F 86 (20)U1,Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave., PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Good	30	92
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	--	--	98
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,022.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Good	67	90

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1962

I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Son $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	--	--	94
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter Shutdown 10/15/62		75
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Fair	24	63
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	Fair	20	96
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf. & Dr.	5/15/62	250 Cal. Days	5/30/62	Fair	15	93
SMP 0999-62, Custer Fallon & Rosebud	-----	Schultz & Lindsay $95,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1962

OCLC 22722994 WF

Project Number &Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1(16)43, I 90-3(11) 180, F 184(15) & F 191(22) Superior-E. & W., Deer Lodge-No. & So., Bearmouth-Deer Lodge Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	10/29/62	Fair	2	21
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton--East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,Pl.Mix Bit.Surf.,17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	Fair	20	13
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. UP 123.0' Conc. OP	8/29/62	8/31/63	10/15/62	Fair	9	10
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/63	Poor	--	2
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	450 Cal. Days	10/31/62	Fair	15	3
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	Not Started			
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Fair	11	1
I 90-2 (11) 114 U-1 Piltzville-E.to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	11/28/62	400 Cal. Days	Not Started			
I 90-2 (11)114 U-2 Piltzville-E.to Clinton-W.	4.799	Strandberg & Asso.-Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' OP	2/21/62	6/30/63	3/21/62	Fair	--	63
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Fair	4	30
F-FG 215 (7) Higgins Ave.-Msla. Rd.	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	6	97
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S. Birch, Inc. & S. Birch & Sons $997,276.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Fair	21	24
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR OP	3/28/62	10/31/62	7/3/62	Fair	5	51

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1962

Division 110 - Continued									
S 221 (2) Thompson Falls-West	5.189	Bud King Const. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/62	200 Cal. Days	2/20/62	--	--	99
SMP 3299-62, Granite, Lake, Missoula,Ravalli,Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Fair	13	21
Division 120 - Kalispell									
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Const. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	30	58
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	Fair	2	40
S 325 (1) U-1 Libby-Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Fair	2	28
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Winter Shut. 10/16/62		23
SMP 2799-62, Missoula, Lincoln,Flathead,Lake	-----	Chas. Shannon $158,800.00	Cr. & Stockpiling	4/23/62	130 Cal. Days	5/7/62	Good	12	93
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1 (15) 37 Armstead-No. & So.	7.775	Elec. Prod. Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	10/2/62	--	--	99
I 15-2 (14) 127 U-1, F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave.,PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Winter Shut. 11/21/62		60
I 15-2 (14) 127 U-2 Butte Urban	2.708	U. S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Fair	3	53
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	53	30
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $556,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	20	17
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Fair	4	5
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Sts.	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Winter Shut. 11/16/62		30
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $227,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Good	9	93
I-IG 15-2 (17) 130 U-3 E. Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Fair	24	4

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1962

Division 210 - Continued									
I-IG 90-6 (5) 276 U-2 Three Forks	5.495	J.C.Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Fair	3	22
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	11/29/62		6	0
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	Fair	7	5
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	Not Started			
SMP 4799-62, Silver Bow, Madison,Beaverhead & Jefferson	-----	Walter Laas $80,500.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	Fair	8	62
Division 220 - Bozeman									
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 66(2)U2, S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston,Cardwell-Boulder, Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shutdown 9/6/62		73
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	Plant Mix Bit. Surf.	11/28/62	180 Cal. Days	Not Started			
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Winter Shut. 11/13/62		89
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Winter Shut. 10/26/62		93
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I 90-7 (10) 327 Livingston-So. & East	11.823	Natl.Adv.Co. $68,540.90	Signing & Delineation	6/25/62	90 Cal. Days	10/3/62	Fair	4	98
ROW S 370 (13) Bozeman-Wilsall	-----	Bohleen Const. $635.05	Resetting of Fence	10/24/62	40 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr.,Cem.Stab.Base, Pl. Mix Bit. Surf. & Dr.	10/24/62	220 Cal. Days	Not Started			
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Good	30	68
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	--	--	69
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair	45	80

Division 310 - Continued

I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Fair	--	93
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & & Dr.	10/25/61	300 Cal. Days	11/6/61	--	18	80
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	--	--	99
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Winter Shut. 10/25/62		92
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Fair	4	88
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/62	100 Cal. Days	9/27/62	Poor	4	38
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1, Brady-No. & Pershing-So.	11.565	Hilde Const. Co. $1,299,692.36	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	350 Cal. Days	11/9/62	Poor	15	1
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	Not Started			
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $486,194.42	Gr.,Agg.Surf.Stab.Base Surf.,Pl.Mix Surf. & Dr.	10/24/62	11/5/62	Not Started			
S 77 (6) Cascade-Ulm	0.595	Watters Const. $84,652.20	Gr.,Dr. & 141.5' Prestress.Conc.Br.	6/27/62	11/30/62	7/26/62	Good	12	99
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Good	48	31
U 149 (15) & U-FG 395 (6) Great Falls-Ft.Benton & 14th & 15th St.-Gt.Falls	0.361 1.495	Sletten Const. Roberton & Cave $891,230.63	Gr.,Agg.Surf.,Cem.Stab. BaseSurf.,Pl.Mix Bit.Surf. Conc.Pave.,Dr. & 72.8' Steel UP and 109.0' Conc. UP	11/28/62	350 Cal. Days	Not Started			
F 149 (16) Gt.Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Winter Shut. 11/28/62		58
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Winter Shut. 10/31/62		82
F 238 (8) U-2 Wolf Creek=Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Good	3	94
U 249 (14)U2 & U-UG 376 (3) Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/62	45 Cal. Days	6/29/62	Completed 11/8/62		
SMP 2599-62,Lewis & Clark, Cascade,Pondera & Teton Cos.	-----	Chas. Shannon= $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Winter Shut. 11/21/62		6

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1962

Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter Shut. 11/7/62		82
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Good	31	92
F 210(3),F 277(4) & F 227 (6),Babb=So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,Pl.Mix Bit. Surf. & Dr.	10/12/62	250 Cal. Days	11/8/62	--	--	--
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Winter Shut. 11/6/62		69
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger-Fencing $7,900.10		Subj. to Further Study	150 Cal.Days				
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	250 Cal. Days	11/9/62	Good	35	8
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Good	18	68
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,Pl.Mix Bit. Surf. & Dr.	11/16/62	220 Cal. Days	Not Started			
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Winter Shut. 11/20/62		74
SMP 1899-62, Blaine Chouteau,Glacier,Hill,Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (4)216, F 246 (10) & F 391 (14), Glendive-E., Circle-Glendive,Circle-Sidney	22.517	Loftus Landsc. $15,761.87	Seeding	7/25/62	4/30/63	10/29/62	Completed 11/13/62		
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	3/8/62	--	--	99
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A. Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Winter Shut. 11/5/62		92
I 94-7 (4) 233 U-2 Wibaux-East	8.105	A. Lalonde $1,113,399.82	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Completed 11/5/62		
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	--	2	0
F 213 (4) Towne St. Br.	-----	N.A.Nelson Const. $117,500.00	Repair of 3 piers	6/27/62	12/31/62	8/29/62	Good	29	60
S 238 (1) U-1 Circle-So. & East	6.586	Joe Mayo & Son $164,483.25	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	Good	--	98
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Completed 11/9/62		
S 264 (3) Van Norman-North	5.290	Joe Mayo & Son $121,214.44	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Good	19	16

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1962

Division 410 - Continued									
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Aff. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started			
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	Not Started			
SMP 1101-62 Glendive-Montana	-----	Morgen & Oswood $25,991.00	Addition to Office Bldg.	6/25/62	12/31/62	7/13/62	Completed 11/26/62		
SMP 4299-62 Richland & Dawson	-----	A. Lalonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	Good	24	25
Division 420 - Wolf Point									
F 144 (6) U-2 1st Ave.-No. Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	--	--	99
F 153 (8) Dodson-Malta	8.990	Baltrusch & Aff. $647,911.87	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	270 Cal. Days	10/9/62	Good	29	20
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	8/29/62	220 Cal. Days	10/23/62	Fair	12	9
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Good	14	98
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Fair	51	44
Division 430 - Lewistown									
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	-Fencing	11/28/62	150 Cal. Days	Not Started			
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	250 Cal. Days	10/12/62	Poor	--	13
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Winter Shut. 11/2/62		67
F 103(10)U1 & F 333(38)U1 Lewistown-Roy, Grass Range-Malta	11.452	NW Engr. Co. $688,619.11	Gr.,Cem.Stab.Base,PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Completed 11/6/62		
U 112 (3), U 229 (15) & U 235 (23), Main St. Lewistown	1.976	Robertson & Blosson $319,924.89	Gr.,Agg.Surf.,PMS, & Dr.	4/30/62	140 Cal. Days	5/14/62	Winter Shut. 10/26/62		86
F 333 (31) Grass Range-Malta	-----	Morgen & Oswood $86,411.44	173.0' Conc. Br.	8/29/62	12/31/62	9/13/62	Good	19	59
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	23	31
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Fair	12	81

Division 510 - Continued

I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Poor	--	43
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Good	7	4
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	39	40
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Good	9	99
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	11/6/62	Fair	6	28
I 90-8 (23) 447 U-1 Yellowstone River Bridge	----	Peter Kiewit $49,343.80	Approaches & Riprapping	Subj. to BPR Conc.	4/30/63				
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Good	5	71
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,BigHorn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Good	71	56
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Fair	2	39
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Prestress. Conc. Beam Underpass	6/25/62	12/31/62	7/13/62	Good	10	76
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Fair	10	2
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Good	10	10
S 192 (3) Kings Ave. Road-West	0.033	W. P. Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	Good	3	16
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	-Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	Good	15	27
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S.Base, Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Fair	18	36
S 236 (8) Custer-Musselshell	1.156	W. P. Roscoe Co. $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Steel Br.	11/28/62	6/30/64	Not Started			
F-FG 258 (12) Wyo.Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit. Surf.	10/12/62	150 Cal. Days	Not Started			
U-F 296 (15) U-1 Billings-Lavinga	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Fair	40	11
U-F 296 (15) U-2 Billings-Lavinga	-----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	11/9/62	Good	7	34

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1962

Division 520 - Miles City

S 45 (6), Brandenberg-Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/30/63	Not Started			
I 94-3 (3) 114 U-1 & I 94-4 (9) 119 U-1 Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Completed 11/20/62		
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	--	--	91
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119m Hathaway-East & West Miles City-East & West	33.646	Elec.Prod.Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	Good	10	36
I 94-4 (6) 136 U-1 & F 86 (20)U1,Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave., PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Good	15	99
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	--	--	98
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,022.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Good	10	94
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W. Mackin & Son $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Good	2	99
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter Shut.10/15/62		75
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Winter Shut.11/27/62		73
S 333 (2) Sayle-East	5.260	Hilling Const. $185,758.38	Gr.,Surf. & Dr.	11/29/61	200 Cal. Days	3/12/62	Completed 11/5/62		
S 398 (2) Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf. & Dr.	5/15/62	250 Cal. Days	5/30/62	Winter Shut. 11/6/17		93
SMP 099-62, Custer, Fallon & Rosebud	-----	Schultz & Lindsay $94,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1962

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1(16)43, I 90-3(11) 180, F 184(15) & F 191(22) Superior-E. & W., Deer Lodge-No. & So.,Bearmouth-Deer Lodge, Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	10/29/62	--	--	21
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,Pl.Mix Bit.Surf.,17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	--	--	20
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. UP 123.0' Conc. OP	8/29/62	8/31/63	10/15/62	Fair	9	16
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/63	--	--	5
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	450 Cal. Days	10/31/62	Good	33	11
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	Not Started			
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	13	2
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. & Pew Bridge Cos. $217,461.94	Dual 341.5' Steel OP	12/19/62	5/31/64	Not Started			
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	11/28/62	400 Cal. Days	12/10/62	--	3	1
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Asso. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' OP	2/21/62	6/30/63	3/21/62	--	--	65
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Good	5	72
F-FG 215 (7) Higgins Ave.-Msla. Rd.	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	6	98
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,276.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shutdown 11/28/62		24

MONTHLY CONSTRUCTION REPORT
Month Ending 12/31/62

Division 110 - Continued									
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR OP	3/28/62	10/31/62	7/3/62	Winter Shut 12/5/62		51
S 221 (2) Thompson Falls-West	5.189	Bud King Const. Co. $224,289.40	Gr.,Agg.Surf. & Dr.	2/21/62	200 Cal. Days	2/20/62	Completed 12/8/62		
SMP 3299-62, Granite,Lake, Missoula,Ravalli,Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Fair	6	33
Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	5/31/64	Not Started			
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Const. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	25	63
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & Skinner Enter. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	Fair	2	80
S 325 (1) U-1 Libby-Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Fair	7	28
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Winter Shut 10/16/62		33
SMP 2799-62, Missoula, Lincoln, Flathead, Lake	-----	Chas.Shannon $158,800.00	Cr. & Stockpiling	4/23/62	130 Cal. Days	5/7/62	Completed 12/14/62		
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1 (15) 37 Armstead-No. & So.	7.775	Elec.Prod. Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	10/2/62	--	--	99
I 15-2 (14) 127 U-1, F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave.,PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Winter Shut 11/21/62		60
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	--	--	84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut 11/26/62		32
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $556,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	17	20
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	--	2	7

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1962

Division 210 - Continued									
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Sts.	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Winter Shut.11/16/62		31
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $227,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Winter Shut.12/14/62		95
I-IG 15-2 (17) 130 U-3 E. Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney Const. $158,716.79	Structures	12/19/62	10/31/63	Not Started			
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem.Stab. Base, PM Bit.Surf., Dr., Signing & Delineation	12/27/62	400 Cal. Days	Not Started			
I-IG 90-4 (7) 205 U-2 Opportunity Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	Not Started			
I-IG 90-4 (7) 205 U-3 Opportunity Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	Not Started			
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Fair	24	9
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J.C.Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Winter Shut.11/30/62		24
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	11/29/62	--	--	1
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	Fair	10	12
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	Not Started			
S 304 (8) Galen-Anaconda	0.765 7.408	Nilson-Smith $194,766.69	Gr.,Agg.Surf.,PM Bit. Surf. & Dr.	12/19/62	150 Cal. Days	Not Started			
SMP 4799-62, Silver Bow, Madison,Beaverhead & Jefferson	-----	Walter Laas $80,500.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	--	--	69
Division 220 - Bozeman									
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2,S 66(2)U2, S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston,Cardwell-Boulder,Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shutdown 9/6/62		73
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	Pl. Mix BIt.Surf.	11/28/62	180 Cal. Days	Not Started			
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Winter Shut.11/13/62		87

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1962

Division 220 - Continued								
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Winter Shut.10/26/62	93
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started		
I 90-7 (10) 327 Livingston-So. & East	11.823	Natl.Adv.Co. $68,540.90	Signing & Delineation	6/25/62	90 Cal. Days	10/3/62	Completed 12/7/62	
ROW S 370 (13) Bozeman-Wilsall	-----	Bohleen Const. $635.05	Resetting of Fence	10/24/62	40 Cal. Days	Not Started		
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base,Pl. Mix Bit.Surf. & Dr.	10/24/62	220 Cal. Days	Not Started		
DISTRICT THREE - GREAT FALLS								
Division 310 - Great Falls								
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Winter Shut.11/30/62	71
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.12/10/62	84
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Fair 20	81
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	-- --	93
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair 26	90
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	-- --	99
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Winter Shut.10/25/62	93
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61		88
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/62	100 Cal. Days	9/27/62	Winter Shut.12/8/62	92
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1, Brady-No. & Pershing-So.	11.565	Hilde Const. Co. $1,299,692.36	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	350 Cal. Days	11/9/62	Winter Shut.12/3/62	1
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Winter Shut.11/28/62	18
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	Not Started		
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $486,194.42	Gr.,Agg.Surf.,Stab.Base Surf.,Pl.Mix Surf. & Dr.	10/24/62	11/5/62	12/4/62	-- 13	3

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1962

Division 310 - Continued									
S 77 (6) Cascade-Ulm	0.595	Watters Const. $84,652.20	Gr.,Dr. & 141.5' Prestress.Conc.Br.	6/27/62	11/30/62	7/26/62	Completed 11/30/62		
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Winter Shut.11/29/62	35	
U 149 (15) & U-FG 395 (6) Great Falls-Ft. Benton & 14th & 15th St.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem.Stab. Base Surf.,Pl.Mix Bit.Surf. Conc.Pave.,Dr. & 72.8' Steel UP and 109.0' Conc. UP	11/28/62	350 Cal. Days	12/5/62	--	--	1
F 149 (16) Gt.Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Winter Shut.11/28/62	58	
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Winter Shut.10/31/62	82	
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	--	--	94
SMP 2599-62, Lewis & Clark, Cascade, Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Winter Shut.11/21/62	6	
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	4.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter Shut.11/7/62	85	
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Fair	9	83
F 210(3), F 277(4) & F 227(6),Babb-So.& Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/12/62	250 Cal. Days	11/8/62	--	--	--
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Winter Shut.11/6/62	69	
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger $7,900.10	Fencing	11/29/62	150 Cal. Days	Not Started			
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	250 Cal. Days	11/9/62	--	33	24
S 290 (12) Geraldine-Ft.Benton	1.688	N.A.Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	--	--	68
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	11/16/62	220 Cal. Days	Not Started			
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Winter Shut.11/20/62	12	76
SMP 1899-62, Blaine Choteau, Glacier, Hill and Toole Cos.	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1962

DISTRICT FOUR - GLENDIVE

Division 410 - Glendive

I 94-7 (3) 240	-----	Otto J. Eickhof	Structures	10/25/61	11/10/62	3/8/62	Completed 11/30/62		99
Wibaux-East & West		$169,195.29							
I 94-7 (4) 233 U-1	6.169	A. Lalonde	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Winter Shut.11/5/62		94
Wibaux-West		$1,054,732.96							
I 94-7 (5) 233	15.220	Tschache Bros.	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Winter -- Shut.11/23/62		21
Wibaux-East & West		$27,438.29							
F 213 (4)	-----	N.A.Nelson	Repair of 3 piers	6/27/62	12/31/62	8/29/62	Good	17	96
Towne St. Br.		$117,500.00							
S 238 (1) U-1	6.586	Joe Mayo & Son	Gr.,Agg.Surf. & Dr.	1/24/62	200 Cal. Days	3/29/62	Completed 12/5/62		
Circle-So. & East		$164,483.25							
S 264 (3)	5.290	Joe Mayo & Son	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Winter Shut.12/5/62		25
Van Norman-No.		$121,214.44							
F 315 (16) U-1	11.42	Baltrusch & Aff.	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started			
Van Norman-Glasgow		$828,674.45							
F 315 (16) U-2	-----	Walter Mackin	133.0' Prestress. Br.	10/24/62	10/31/63	Not Started			
Van Norman-Glasgow		$46,935.42							
S 398 (2)	9.640	Joe Mayo & Son	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut.11/7/62		93
No. of Plevna-Baker		$237,417.75							
SMP 4299-62	-----	A. Lalonde	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	Good	24	50
Richland & Dawson		$117,120.00							

Division 420 - Wolf Point

F 144 (6) U-2	-----	Watters Const.	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	--	--	99
1st Ave.-No. Glasgow		$14,881.22							
F 153 (8)	8.990	Baltrusch & Affil.	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	270 Cal. Days	10/9/62	Winter Shut.12/7/62		23
Dodson-Malta		$647,911.87							
F 193 (12)	11.592	Richardson Const.	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	8/29/62	220 Cal. Days	10/23/62	Fair	10	9
Culbertson-Plentywood		$703,716.82							
F 315 (15)	12.052	Wickens Bros.	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Completed 12/4/62		
Van Norman-Glasgow		$565,457.30							
S 402 (3)	7.778	Hilling Const.	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Winter Shut.12/10/62		58
Culbertson-McCabe-Bainville		$294,423.63							

Division 430 - Lewistown

ROW F 28 (3)	5.833	Senecal & Mininger	Fencing	11/28/62	150 Cal. Days	Not Started			
Roundup-Grass Range		$13,031.18							
F 28 (4)	5.833	S.Arkwright	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	250 Cal. Days	10/12/62	Winter Shut.12/10/62		17
Roundup-Grass Range		$551,587.84							
S 68 (5) U-1	13.011	Gus M. Albert	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Winter Shut.11/2/62		67
Hilger-Winifred-Big Sandy		$327,341.54							
U 112(3),U 229(15) & U 235 (23), Main St.-Lewistown	1.976	Robertson& Blossom	Gr.,Agg.Surf.,PMS & Dr.	4/30/62	140 Cal. Days	5/14/62	Winter Shut.10/26/62		86
		$319,924.89							

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1962

Division 430 - Continued

F 235(25) & F 235(31) Armington-Lewistown	11.467	S. Birch, Inc. & S.Birch & Sons $835,388.26	Gr.,Agg.Surf.,Pl.Mix Bit.Surf., Dr. & 81.5 Br.	12/19/62	240 Cal. Days	Not Started			
F 333 (31) Grass Range-Malta	-----	Morgen & Oswood $86,411.44	173.0' Conc. Br.	8/29/62	12/31/62	9/13/62	Good	13	90

INADVERTENTLY OMITTED FROM DIVISION 420:

S 159 (4) Dodson-South	7.445	O'Neil Const. Co. $250,801.70	Gr.,Agg.Surf.,Pl. Mix Bit. Surf. & Dr.	12/19/62	220 Cal. Days	Not Started			

DISTRICT FIVE - BILLINGS

Division 510 - Billings

I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	30	37
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Fair	5	92
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	43
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Fair	5	9
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	39	45
IG 90-8 (13) 395 Reed Point-East	-----	Waddell Const. $92,851.18	248.5' Steel OP	1/24/62	11/30/62	3/27/62	Completed 11/29/62		
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	11/6/62	Fair	4	49
I 90-8 (23) 447 U-1 Yellowstone River Bridge	-----	Peter Kiewit $49,343.80	Approaches & Riprap	12/4/62	4/30/63	12/12/62	Fair	11	14
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	--	--	75
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E.& W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Fair	68	69
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E.& W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Fair	2	60
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Prestress. Conc. Beam Underpass	6/25/62	12/31/62	7/13/62	--	--	84
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Poor	2	3
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Fair	5	34

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1962

Division 510 - Continued									
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	--	--	15
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	--	--	46
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S.Base, Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Fair	23	39
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe Co. $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Steel Br.	11/28/62	6/30/64	Not Started			
F-FG 258 (12) Wyo.Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit. Surf.	10/12/62	150 Cal. Days	Not Started			
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Fair	40	16
U-F 296 (15) U-2 Billings-Lavina	-----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	11/9/62	Good	10	99
Division 520 - Miles City									
S 45 (6), Brandenberg-Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/30/63	Not Started			
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	--	--	91
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-East & West Miles City-East & West	33.646	Elec.Prod.Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	Winter Shut.12/14/62		75
I 94-4 (6)136 U-1 & F 84 (20) U-1, Miles City-E.	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc. Pave., PMS & Structures	4/19/61	400 Cal. Days	6/18/61	Completed 11/30/62		
I 94-4 (6) 136 U-2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Completed 12/12/62		
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,022.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Completed 11/30/62		
I 94-4 (8) 120 U-3 Hathaway-East	7.308	W.Mackin & Sons $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Completed 11/30/62		
F 157 (16) U-1 Miles City-Jordan	5.000	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter Shut.10/15/62		75
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Winter Shut.11/27/62		73
SMP 0999-62, Custer, Fallon & Rosebud	-----	Schultz & Lindsay $94,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	12/4/62	Fair	27	46